



ONE - GIRDER - 7G2B (CONTINUED)

FOR FIELD SPLICE DETAILS SEE DRAWINGS XI & X2.
 FOR GIRDER STANDARD DETAILS SEE DRAWING X3 & X4.
 FOR CAMBER & FLANGE DIAGRAMS SEE DRAWING CB.
 FOR GENERAL NOTES SEE DRAWING GNI.
 T2 DENOTES MATERIAL SUBJECT TO CHARPY V-NOTCH TESTING.

BILL OF MATERIAL				JOB NO.	ISSUING NO.	REV.
QTY	UNIT	MATERIAL	LENGTH	REMARKS	WT	PROCUREMENT NOTES
1	G	PL 25x1805	12 450		4420 kg	
1	J	PL 20x2125	14 050		4680 kg	
1	G	PL 25x2338	10 249		4703 kg	
1	R	PL 50x700	13 245		3628 kg	
1	R	PL 50x700	13 245		3628 kg	
1	E	PL 50x700	5 359		1499 kg	
1	C	PL 50x700	9 210		2528 kg	
1	R	PL 50x700	13 245		3628 kg	
3	V	PL 13x240	1 530		37 kg	
3	M	PL 13x390	2 125		72 kg	
3	X	PL 13x240	2 125		58 kg	
3	Y	PL 35x325	0 400		50 kg	
3	Y	PL 35x325	0 300		27 kg	
6	K	PL 13x730	0 420	(BENT)	31 kg	
6	K	PL 13x730	0 424	(BENT)	32 kg	
6	K	PL 13x730	0 424	(BENT)	32 kg	
8	J	2 # 10H	0 4	(RCT)	37 kg	
8	P	2 # 10H		(RCT)	34 kg	
8	Q	2 # 10H		(RCT)	33 kg	

Vermont Agency of Transportation
RECEIVED
 CK'D BY D.E.B. OK'D BY D.E.B.
 March 26, 2013
 RESUBMIT No Approved AsNoted
 BY T. Bohl DATE 03/28/2013

WORK THIS SHEET WITH SHEETS 7A, 7B & 7C

REV.	DATE	REMARKS	DWN	CHK	APVL	SHOP
0						
MATERIAL:		SURFACE PREP. & PRINT:	HOLES:		SHOP BOLTS:	
M270M-345M U.N.		SEE GNI	Ø 16#		AS NOTED	
DESCRIPTION: GIRDER DETAIL - 7G2B						
CASCO BAY STEEL STRUCTURES, INC. 1 WALLACE AVE. PHONE (207) 780-6722 SOUTH PORTLAND, ME 04106 FAX. (207) 780-6726						
STRUCTURE: VT 100 OVER LAHOILLE RIVER MORRISTOWN, VT LAHOILLE COUNTY STP F 029-1 (2) C/1			DRAWN:	DATE:		
			EEO	3/21/13		
			CHKD:	DATE:		
			PCP	3/25/13		
LOCATION: MORRISTOWN, VT			JOB NO.	DWG NO.		
PROJ NO. STP F 029-112C/1			521	7D		
CUSTOMER: MINTERSET, INC.					REV.	△

Reviewed	<input type="checkbox"/>	Furnish As Corrected	<input checked="" type="checkbox"/>
Rejected	<input type="checkbox"/>	Revise and Resubmit	<input type="checkbox"/>

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on the shop drawings during the review do not relieve the Contractor from compliance with the requirements of the Plans and Specifications. Review of a specific item shall not include review of an assembly of which an item is a component. The Contractor is responsible for dimensions to be confirmed and corrected at the job site, information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of other trades and performing all Work in a safe and satisfactory manner.

Date: March 27, 2013
 By: D. Kull