

# QUANTITY SHEET 2

STATE OF VERMONT  
AGENCY OF TRANSPORTATION

SUMMARY OF ESTIMATED QUANTITIES						TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
		FULL C.E. ITEMS	BRIDGE	TRAINING	ROADWAY	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
			80			80		LF	REMOVAL OF EXISTING BRIDGE RAILING	525.10	5.0			
			80			80		LF	BRIDGE RAILING REPAIR, TYPE I	525.50	5.0			
					6	6		CY	CONCRETE CLASS B	541.25	0.37			SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
			70			70		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	6.5			14,367 TON WEARING COURSE (TYPE IVS)
					2	2		LF	15" CSP .064 (2-2/3 X 1/2)	601.0010	-			28,216 TON INTERMEDIATE COURSE (TYPE IIS)
					34	34		LF	18" CSP .064 (2-2/3 X 1/2)	601.0015	-			427 TON SIDE ROADS - WEARING (TYPE IVS)
					4	4		LF	24" CSP .064 (2-2/3 X 1/2)	601.0025	-			716 TON SIDE ROADS - INTERMEDIATE (TYPE IIS)
					4	4		LF	30" CSP .079 (2-2/3 X 1/2)	601.0036	-			150 TON VT ROUTE 100 - WEARING (TYPE IVS)
					4	4		LF	15" RCP CLASS III	601.0810	-			301 TON VT ROUTE 100 - INTERMEDIATE (TYPE IIS)
					18	18		LF	18" RCP CLASS III	601.0815	-			65 TON PULLOUTS AND PARKING (TYPE IVS)
					45	45		LF	36" RCP CLASS III	601.0845	-			258 TON ROUNDING
					22	22		LF	18" CPEP(SL)	601.2615	-			44,500 TON TOTAL
					2	2		LF	24" CPEP(SL)	601.2620	-			STONE FILL, TYPE I
					1	1		EACH	36" RCPES CLASS III	601.6845	-			1392 CY DITCH CLEANING
					16	16		EACH	PRECAST REINFORCED CONCRETE DROP INLET WITH CAST IRON GRATE	604.18	-			1120.2 CY SIDE SLOPE TREATMENTS
					15	15		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	-			87.8 CY ROUNDING
					2	2		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	-			2600 CY TOTAL
					2	2		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	-			
					3	3		EACH	CAST IRON GRATE WITH FRAME, TYPE D	604.47	-			
					10,000	10,000		LF	6 INCH UNDERDRAIN PIPE	605.10	170.0			
					75	75		HR	POWER GRADER RENTAL	608.15	EST.			
					1600	1600		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.			
					60	60		HR	POWER BROOM RENTAL, TYPE I	608.30	EST.			
					60	60		HR	POWER BROOM RENTAL, TYPE II	608.31	EST.			
					2200	2200		HR	TRUCK RENTAL	608.37	EST.			
					50	50		HR	LOADER RENTAL, TYPE I	608.40	EST.			
					2600	2600		CY	STONE FILL, TYPE I	613.10	87.8			

<b>QUANTITY SHEET #2</b>	PROJECT NAME: STOCKBRIDGE-BETHEL
	PROJECT NUMBER: STP 2910(1)
	FILE NAME: z10b214.quan.02.dgn
	PLOT DATE: 3/17/2014
	PROJECT LEADER: D.E.G.
	DRAWN BY: W.G.P.
	DESIGNED BY: L.M.B.
	CHECKED BY: J.P.S.
	IPARM FILE: z10b214quan2.1
	SHEET 9 OF 397

FILE NAME: V:\P\c\ag\ca\1\221425\CA001\MSTN10b214.quan.02.dgn  
 DATE/TIME: 3/17/2014 4:16:16  
 USER: