

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	TRAINING	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							1				1		EACH	GUARDRAIL APPROACH SECTION, GALV HD STEEL BEAM	621.737	-			
							3				3		EACH	GUARDRAIL APPROACH SECTION, GALV HD STEEL BEAM W/ 8FT POSTS	621.738	-			
							23800				23800		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	211			
							1600				1600		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
							11900				11900		HR	FLAGGERS	630.15	EST.			
										1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
										1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16	-			
										1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
										3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
								520			520		HR	EMPLOYEE TRAINEESHIP	634.10	-			
							1				1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
							1				1		LS	TRAFFIC CONTROL	641.10	-			
							3				3		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
							84200				84200		LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	870			
							67800				67800		LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	721			
														BEGIN OPTION AA					
							140				140		LF	DURABLE 24 INCH STOP BAR, THERMOPLASTIC	646.482	4			
							140				140		LF	DURABLE 24 INCH STOP BAR, POLYUREA	646.484	4			
														END OPTION AA					
														BEGIN OPTION BB					
							32				32		EACH	DURABLE LETTER OR SYMBOL, THERMOPLASTIC	646.492	-			
							32				32		EACH	DURABLE LETTER OR SYMBOL, POLYUREA	646.494	-			
														END OPTION BB					
							252000				252000		LF	TEMPORARY 4 INCH WHITE LINE, PAINT	646.602	2010			
							203000				203000		LF	TEMPORARY 4 INCH YELLOW LINE, PAINT	646.612	1763			
							420				420		LF	TEMPORARY 24 INCH STOP BAR, PAINT	646.682	12			
							96				96		EACH	TEMPORARY LETTER OR SYMBOL, PAINT	646.692	-			
							4050				4050		EACH	LINE STRIPING TARGETS	646.76	57			
							18700				18700		SY	GEOTEXTILE FOR ROADBED SEPARATOR	649.11	EST.			
							25500				25500		SY	GEOTEXTILE UNDER STONE FILL	649.31	68			
							1780				1780		SY	GEOTEXTILE FOR SILT FENCE	649.51	7			
							65				65		LB	SEED	651.15	EST.			
							405				405		LB	FERTILIZER	651.18	EST.			
							2				2		TON	AGRICULTURAL LIMESTONE	651.20	EST.			
							2				2		TON	HAY MULCH	651.25	EST.			
							420				420		CY	TOPSOIL	651.35	EST.			
							34800				34800		SY	GRUBBING MATERIAL (2")	651.40	301			
							650				650		SY	GRUBBING MATERIAL (6")	651.40	20			
							17500				17500		SY	TEMPORARY EROSION MATTING	653.20	136			
							400				400		LF	BARRIER FENCE	653.50	EST.			

PROJECT NAME:	JAY-TROY
PROJECT NUMBER:	STP 2915(I)
FILE NAME:	z10b232frm.dgn
PROJECT LEADER:	P. SHEDD
DESIGNED BY:	N. LEMAY
QUANTITY SHEET 2	
PLOT DATE:	5/16/2014
DRAWN BY:	W. GORDON
CHECKED BY:	P. SHEDD
SHEET	19 OF 244