



DRIVE LT
166+50

6 STA. 166+78.56 RT 23.29' TO
STA. 167+13.02 LT 20.85'
REMOVE EXISTING PIPE
INSTALL 18" CPEP (56'-0")
INV. IN = 1337.15'
INV. OUT = 1336.85'

7 STA. 167+13.50 LT 20.00'
CONSTRUCT CONCRETE REINFORCED
CATCH BASIN WITH CAST IRON
GRATE (TYPE D)
RIM = 1341.00'

8 STA. 167+15.00 LT 20.50' TO
STA. 167+55.00 LT 20.50'
REMOVE EXISTING 18" CMP
REMOVE EXISTING HEADWALL
INSTALL 18" CPEP (40'-0")
INV. IN = 1340.45'
INV. OUT = 1337.75'

STA. 166+50 TO STA. 170+50

DRIVE LT
169+50

PROJECT NAME: RANDOLPH
PROJECT NUMBER: STP 2932 (1)

FILE NAME: z10c270.dgn
PROJECT LEADER: C. LATHROP
DESIGNED BY: B. BRESLEND
VT 66 CROSS SECTION SHEET 32

PLOT DATE: 6/5/2014
DRAWN BY: B. BRESLEND
CHECKED BY: C. LATHROP
SHEET 188 OF 276

DATUM
VERTICAL NAVD 88
HORIZONTAL NAD 83 (07)

