



ROAD CLOSED
AUTHORIZED VEHICLES ONLY
 MOUNT R11-2 AND R5-11 ON TYPE III BARRICADE (MOD.)

ROAD CLOSED
AUTHORIZED VEHICLES ONLY
 MOUNT R11-2 AND R5-11 ON TYPE III BARRICADE (MOD.)

ROAD CLOSED
AUTHORIZED VEHICLES ONLY
 MOUNT R11-2 AND R5-11 ON TYPE III BARRICADE (MOD.)

ROAD CLOSED
1 MILE AHEAD
NO THRU TRAFFIC
 SP-2

ROAD CLOSED
500 FT
 W20-3

ROAD CLOSED
1000 FT
 W20-3

ROAD CLOSED
500 FT
 W20-3

ROAD CLOSED
1000 FT
 W20-3

ROAD CLOSED
1 MILE AHEAD
NO THRU TRAFFIC
 SP-2

- LEGEND**
- TYPE III BARRICADE
 - ⊠ TYPE III BARRICADE (MOD.)
 - ▤ TEMPORARY TRAFFIC BARRIER
 - PCMS PORTABLE CHANGEABLE MESSAGE SIGN

LOCAL TRAFFIC CONTROL PLAN
 NOT TO SCALE

NOTES:

1. SEE BR 15 TRAFFIC CONTROL PLAN (1 OF 3) FOR ADDITIONAL NOTES.
2. THE COSTS FOR ALL SIGNS, SIGN POSTS, TYPE III BARRICADES, TEMPORARY TRAFFIC BARRIERS, ETC. SHALL BE INCLUDED IN ITEM 641.10, "TRAFFIC CONTROL (BRIDGE 15)".
3. THE PORTABLE CHANGEABLE MESSAGE SIGNS (PCMS) SHALL DISPLAY THE MESSAGE SHOWN ONE WEEK (7 DAYS) PRIOR TO THE CLOSURE OF THE BRIDGE (MESSAGES 1 AND 2 ON BR 15 TRAFFIC CONTROL PLAN (3 OF 3)). THE PCMS SHALL NOT BE A PART OF THE DETOUR AND SHALL BE TURNED OFF ONCE THE DETOUR IS IMPLEMENTED AND THE BRIDGE IS CLOSED.
4. THE NUMBER OF TYPE III BARRICADES AND OTHER TRAFFIC CONTROL DEVICES SHOWN ARE FOR ILLUSTRATIVE PURPOSES ONLY. THE ACTUAL NUMBER REQUIRED ARE TO BE DETERMINED BASED ON INDIVIDUAL ROADWAY CLOSURE REQUIREMENTS.
5. THE CONTRACTOR SHALL MAINTAIN ACCESS TO BINGO ROAD AND THE DRIVEWAYS AT ALL TIMES.
6. ALL SIGNS SHALL BE COVERED COMPLETELY WHEN NOT APPLICABLE FOR THE SPECIFIED BRIDGE CLOSURE.
7. SEE THE PROJECT SPECIAL PROVISIONS FOR ALLOWABLE BRIDGE CLOSURE PERIOD.



PROJECT NAME:	ROCHESTER
PROJECT NUMBER:	BRF 0162(16)
FILE NAME:	z10c418+tcp.dgn
PROJECT LEADER:	G.S. GOODRICH
DESIGNED BY:	E.A. FIALA
BR 15 TRAFFIC CONTROL PLAN (2 OF 3)	
PLOT DATE:	8/19/2013
DRAWN BY:	E.A. FIALA
CHECKED BY:	S.E. BURBANK
SHEET	76 OF 238