



State of Vermont
Southwest Regional Construction Office
1635 US Rte 4
Rutland, VT 05701
www.aot.state.vt.us

Agency of Transportation

[phone] SW 802-786-0023
[fax] SW 802-786-3810

WRITTEN ORDER No. 21

The following Written Order is hereby issued to, Project Manager Brian Emmons representing the Contractor, T. Buck Construction, Inc on the Woodford ER BHF 010-1(44) project.

You are hereby directed to add plantings to the project to replace those lost during Hurricane Irene and the subsequent recovery and reconstruction projects. A portion of the Woodford Bridge (BHF 010-1(29) sheets 31-32 and 37-39) are attached to use as a guide for placement. You are directed to plant the individual planting shown on the plans North West of the bridge as close to the locations shown as practical, final locations to be determined in the field. Plants to be installed as detailed on sheets 37-39. In addition to the individual plants, approximated quantities of 6-8 CY of item 651.27 Cedar Mulch and 9-12 CY of 651.35 Topsoil Mod. (Compost) will be needed. The anti-desiccant spray referenced on sheet 38 note 2 under Evergreen Tree Planting Detail shall be submitted for approval by the engineer and is considered subsidiary to the individual plantings.

The full list of plants includes;

7 Evergreen Trees (Pinus Strobus aka White Pine) Min Ht 5-6' Item 656.20

16 Evergreen Seedlings (Pinus Strobus aka White Pine) Min Ht 1-2' Item 656.15

2 Deciduous Trees (Betula Papyrifera aka Paper Birch-clump of 3) Min Ht 8-10' Item 656.30

3 Deciduous Treed (Acer Saccharum aka Sugar Maple) 1.5-2.0" Cal Item 656.30

11 Deciduous Trees (Betula Populifolia aka Gray Birch) Min Ht 4-5' Item 656.30

10 Deciduous Trees (Fraxinus Americana aka White Ash) Min Ht 4-5' Item 656.30

Date: February 27, 2013

Signed,



Ronald Lemaire, Resident Engineer

Electronic Distribution:

Headquarters via Finals Engineer
Regional Construction Engineer
Regional Construction Technician
Regional Program Services Clerk
project file