

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
						ROADWAY	EROSION CONTROL	BRIDGE 126	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						75				75		LF	REMOVING AND RESETTNG FENCE	620.50	3			
						425				425		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	-			
						4				4		EACH	MANUFACTURED TERMINAL SECTION, FLARED	621.50	-			
						400				400		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	-			
						800				800		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
						1300				1300		HR	FLAGGERS	630.15	EST.			
									1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
									1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16	-			
									1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
									5000	5000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
						1				1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
						1				1		LS	TRAFFIC CONTROL	641.10	-			
						2				2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
						2100				2100		LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	-			
						2100				2100		LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	-			
						4200				4200		LF	TEMPORARY 4 INCH WHITE LINE, PAINT	646.602	-			
						4200				4200		LF	TEMPORARY 4 INCH YELLOW LINE, PAINT	646.612	-			
						330				330		EACH	LINE STRIPING TARGETS	646.76	3			
						1050		806		1856		SY	GEOTEXTILE UNDER STONE FILL	649.31	22.4			
							125			125		SY	GEOTEXTILE FOR SILT FENCE	649.51	13			
							55			55		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	5			
							110			110		LB	SEED	651.15	4			
							425			425		LB	FERTILIZER	651.18	9			
							2			2		TON	AGRICULTURAL LIMESTONE	651.20	0.6			
							2			2		TON	HAY MULCH	651.25	0.6			
						275				275		CY	TOPSOIL	651.35	10			
						575		281		856		SY	GRUBBING MATERIAL	651.40	16			
							1			1		LS	EPSC PLAN	652.10	-			
						400				400		HR	MONITORING EPSC PLAN	652.20	EST.			
							1			1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
						975				975		SY	TEMPORARY EROSION MATTING	653.20	8			
							4			4		CY	TEMPORARY STONE CHECK DAM, TYPE I	653.25	-			
						625				625		LF	BARRIER FENCE	653.50	11			
						1475				1475		LF	PROJECT DEMARCATION FENCE	653.55	5			
						1				1		SF	TRAFFIC SIGNS, TYPE A	675.20	0.17			
						16				16		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
						12				12		EACH	REMOVING SIGNS	675.50	-			
						12				12		EACH	ERECTING SALVAGED SIGNS	675.60	-			
						14				14		EACH	DELINEATOR WITH STEEL POST	676.10	-			
								306		306		CY	SPECIAL PROVISION (3/4" CRUSHED STONE) (FPQ)	900.608	1			

CLD 12-0106 MODEL: OSS 2

PROJECT NAME: LUNENBURG	PLOT DATE: 8/24/2015
PROJECT NUMBER: NH CULV(27)	DRAWN BY: M. HALEY
FILE NAME: lib294/cos/2lib294frm.dgn	CHECKED BY: P. SHEDD
DESIGNED BY: M. HALEY	SHEET 12 OF 74
QUANTITY SHEET 2	

