

REPAIR OF UNITS:

1. Minor defects in the PBU units shall be fixed using an overhead and vertical repair material from the Vermont Agency of Transportation Approved Products list.

2. Cracking .01" or less shall be sealed with a penetrating sealing from the Vermont Agency of Transportation Approved Products list.

Crack widths measuring .01"-.08" shall be filled with an epoxy injected crack filler from the Vermont Agency of Transportation Approved Products List.

Production Site Handling: Units shall not be lifted or moved until design strength has been met.

Pre-Assembly: Cold River Bridges will be casting the PBU Units on site. Each unit will be constructed adjacent to the location of the new bridge. PBU units will be cast simultaneously. The unit will be cast at the same time with only 19" between bulk-heads

pre-assembly will not be required.

Shipping and Handling: PBU units will be constructed on site and laterally moved into place on rollers. The PBU Units will be jacked down onto the final bearing.

Do to time restrictions during the BCP any repair work (if needed) will be repaired before the pbu units are in final placement.

Vermont Agency of Transportation

RECEIVED

ON: March 17, 2014

and Checked for

CONFORMANCE

BY: Rob Young DATE: 03/24/2014

Repairs prior to final placement of PBU's does not relieve the Contractor from repairing defects or damage (if necessary) to the PBU's during placement and subsequent construction activities.

T.Y. LIN INTERNATIONAL

THE STAMPED DOCUMENTS ARE HEREBY:

- APPROVED
- APPROVED AS NOTED
- REVISE AND RESUBMIT

SEE TRANSMITTAL FOR ADDITIONAL INFORMATION AS APPLICABLE.

THIS REVIEW IS FOR GENERAL CONFORMANCE WITH DESIGN CONCEPT ONLY. ANY DEVIATION FROM THE PLANS OR SPECIFICATIONS NOT CLEARLY NOTED BY THE CONTRACTOR HAS NOT BEEN REVIEWED. REVIEW BY THE ENGINEER SHALL NOT RELIEVE THE CONTRACTOR OF THE CONTRACTUAL RESPONSIBILITY FOR ANY ERRORS OR DEVIATION FROM THE CONTRACT REQUIREMENTS.

JOSH OLUND
REVIEWER

03/21/2014
DATE

(REVISION #1 2/17/2014)

(REVISION #2 3/17/2014)

COLD RIVER BRIDGES, LLC	
10 LANBRO LANE	
TEL 603-756-9300	WALPOLE, NH FAX 603-756-9303
CAVENDISH ER BRF 0146(13)	
QC PROCEDURES/PLAN	SHEET NUMBER
	9
DATE: 1-7-14	Scale: