

File 5.1.2

Contractor:	J. Hutchins Inc.		
Job Name:	So. Burlington-Williston NH 2944(1)		
Location:			
Job #	153-17	Date:	5/19/2017
Drawn By:	B.P.		



CAMP Precast Concrete Products, Inc.  
78 Precast Road, Milton, VT 05468  
Phone (802) 893-2401 Fax (802) 893-1542

**Product I.D.** DI-4 Sta. 140+50 RT Dia: 4'  
 Invert: No Ladders: No Coating: No Access Size: 24" x 24"  
 Cast Iron / Hatch: 24"x24"x8" Neenah R-3589 (3-Flange) Frame & Checkerboard Grate

Rim:	353.24	Cone:		Riser#1:		Riser#4:	
Inv. Out:	347.25	Cover:	18" Spec.	Riser#2:		Riser#5:	
Diff:	5.99	Base:	4'	Riser#3:		Riser#6:	
Sump:	0.50						
Gross V.F.:	6.49	Angle	0	225			
C.I. Height:	0.67	Boot:	8022	S406-11B			
Net V.F.:	5.82	Dist. Up:	15" Ctr.	32"			
Brick Space:	0.32	Pipe Type:	CPEP	PVC			
Actual V.F.	5.50	Pipe Size:	18"	6"			

Quality Control	Prepour	Form Cleaning:		Form Release:	
	Postpour	Rein. Steel:	VT AOT Job	Form Closure:	
		Block Out:		Rein. Size:	
		Comments:		Q.C. by/date:	
		Finish:		Bricking:	
		Invert:		Ladders:	
		Coating:		Boots:	
		Comments:		Q.C. by/date:	

Special Info / Comments:	8" Thick Base Slab
Mix #:	VT AOT Job
Mold #:	YDS <sup>3</sup>

**BASE**

