

File 5.1.2

Contractor:	J. Hutchins Inc.		
Job Name:	So. Burlington-Williston NH 2944(1)		
Location:			
Job #	153-17	Date:	5/19/2017
Drawn By:	B.P.		



CAMP Precast Concrete Products, Inc.
78 Precast Road, Milton, VT 05468
Phone (802) 893-2401 Fax (802) 893-1542

Product I.D. DI-5 Sta. 149+38 LT Dia: 4'
 Invert: No Ladders: No Coating: No Access Size: 24" x 24"
 Cast Iron / Hatch: 24"x24"x8" Neenah R-3588 (4-Flange) Frame & Checkerboard Grate

Rim:	318.50	Cone:		Riser#1:		Riser#4:	
Inv. Out:	314.43	Cover:	1' Spec.	Riser#2:		Riser#5:	
Diff:	4.07	Base:	3'	Riser#3:		Riser#6:	
Sump:	1.10						
Gross V.F.:	5.17	Angle	0	270			
C.I. Height:	0.67	Boot:	20" Hole	20" Hole			
Net V.F.:	4.50	Dist. Up:	10.5"	11.5"			
Brick Space:	0.50	Pipe Type:	CGMP	CGMP			
Actual V.F.:	4.00	Pipe Size:	15"	15"			

Quality Control	Prepour	Form Cleaning: _____	Form Release: _____
		Rein. Steel: VT AOT Job	Form Closure: _____
		Block Out: _____	Rein. Size: _____
		Comments: _____	Q.C. by/date: _____
Quality Control	Postpour	Finish: _____	Bricking: _____
		Invert: _____	Ladders: _____
		Coating: _____	Boots: _____
		Comments: _____	Q.C. by/date: _____
Special Info / Comments:		8" Thick Base Slab	
Mix #:	Wt.:	VT AOT Job	
Mold #:	YDS ³ :		

BASE

