

File 5.1.2

Contractor:	J. Hutchins Inc.		
Job Name:	So. Burlington-Williston NH 2944(1)		
Location:			
Job #	153-17	Date:	5/19/2017
Drawn By:	B.P.		



CAMP Precast Concrete Products, Inc.
78 Precast Road, Milton, VT 05468
Phone (802) 893-2401 Fax (802) 893-1542

Product I.D. DI-6 Sta. 149+77 RT Dia: 4'
 Invert: No Ladders: No Coating: No Access Size: 24" x 24"
 Cast Iron / Hatch: 24"x24"x4" Neenah R-3588 (4-Flange) Frame & Checkerboard Grate

Rim:	317.20	Cone:		Riser#1:		Riser#4:	
Inv. Out:	311.68	Cover:	1' Spec.	Riser#2:		Riser#5:	
Diff:	5.52	Base:	5'	Riser#3:		Riser#6:	
Sump:	0.92						
Gross V.F.:	6.44	Angle	0	185			
C.I. Height:	0.33	Boot:	24" Hole	S106-20A			
Net V.F.:	6.11	Dist. Up:	8"	38"			
Brick Space:	0.11	Pipe Type:	CGMP	RCP			
Actual V.F.	6.00	Pipe Size:	18"	12"			

Quality Control	Prepour	Form Cleaning: _____	Form Release: _____
		Rein. Steel: VT AOT Job	Form Closure: _____
		Block Out: _____	Rein. Size: _____
		Comments: _____	Q.C. by/date: _____
Quality Control	Postpour	Finish: _____	Bricking: _____
		Invert: _____	Ladders: _____
		Coating: _____	Boots: _____
		Comments: _____	Q.C. by/date: _____
Special Info / Comments:		8" Thick Base Slab	
Mix #:		Wt.:	VT AOT Job
Mold #:		YDS ³ :	

