

# QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES						TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES						
					ROADWAY	EROSION CONTROL	BRIDGE NO. 6	BRIDGE NO. 7	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
					875					875		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	16			
								140		140		TON	CRUSHED STONE BEDDING	629.54	8			
					875					875		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
					2575					2575		HR	FLAGGERS	630.15	EST.			
									1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
									1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16	-			
									1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
									3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
					1					1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
													BEGIN OPTION AA					
					1100					1100		LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402	45			
					1100					1100		LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	45			
													END OPTION AA					
													BEGIN OPTION BB					
					1000					1000		LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412	25			
					1000					1000		LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	25			
													END OPTION BB					
					2200					2200		LF	TEMPORARY 4 INCH WHITE LINE	646.600	90			
					2000					2000		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	50			
					40					40		EACH	LINE STRIPING TARGETS	646.76	-			
					270					270		SF	PAVEMENT MARKING MASK	646.86	3			
					410					410		SY	GEOTEXTILE FOR ROADBED SEPARATOR	649.11	5			
					6200					6200		SY	GEOTEXTILE UNDER STONE FILL	649.31	45			
						55				55		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	2			
						1325				1325		SY	GEOTEXTILE FOR FILTER CURTAIN	649.61	25			
						130				130		LB	SEED	651.15	4			
						100				100		LB	SEED, WINTER RYE	651.17	EST.			
						1060				1060		LB	FERTILIZER	651.18	7			
						5				5		TON	AGRICULTURAL LIMESTONE	651.20	0.8			
						5				5		TON	HAY MULCH	651.25	0.8			
						190				190		CY	TOPSOIL	651.35	8			
						6950				6950		SY	GRUBBING MATERIAL	651.40	29			
						1				1		LS	EPSC PLAN	652.10	-			
						35				35		HR	MONITORING EPSC PLAN	652.20	1			
						1				1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
						8150				8150		SY	TEMPORARY EROSION MATTING	653.20	49			
						135				135		CY	VEHICLE TRACKING PAD	653.35	3			
					880					880		LF	BARRIER FENCE	653.50	3			
					17					17		EACH	DECIDUOUS TREES (ACER SACCHARUM)(D&B)(2 1/2" CAL.)	656.30	-			
					17					17		EACH	DECIDUOUS TREES (FRAXINUS AMERICANA)(D&B)(2 1/2" CAL.)	656.30	-			

PROJECT NAME: BRAINTREE  
 PROJECT NUMBER: ER STP 0187(I2)  
 FILE NAME: z12c526frm.dgn  
 PROJECT LEADER: G. EDWARDS  
 DESIGNED BY: I. MAYNARD  
 PLOT DATE: 1/10/2014  
 DRAWN BY: G. BURGMEIER  
 CHECKED BY: M. FOISY  
 SHEET 6 OF 72

