



DIMENSION

Dimension Fabricators Inc
2000 7th Street
Scotia, NY 12302
518.374.1936 fax 518.374.4830

Ship To:
MILLER CONSTRUCTION INC.
VTAOT Brookfield BRFLBR(2)
Brookfield, VT

CUSTOMER COPY

JOB: VTAOT Brookfield BRFLBR(2)

Job#: 008792 Order#:00001

Delivery Date: 04/10/2014

DESC: ABUTMENTS 1 & 2

Dwg#:

Made By: Douglas DeGraff

Jobsite Phone #:

NOTE:

Item	Qty	Size	Length	Mark	Bend	Weight	A	B	C	D	E	F	G
18	22	5	4-0	2EA504		92							
19	4	5	3-11	2EA552	17	16		0-10	3-1				
20	38	5	3-4	2EA553	17	132		1-5	0-6	1-5			
	246		SubTot			1721							

T.Y. LIN INTERNATIONAL

THE STAMPED DOCUMENTS ARE HEREBY:

- APPROVED
- APPROVED AS NOTED
- REVISE AND RESUBMIT

SEE TRANSMITTAL FOR ADDITIONAL INFORMATION AS APPLICABLE.

THIS REVIEW IS FOR GENERAL CONFORMANCE WITH DESIGN CONCEPT ONLY. ANY DEVIATION FROM THE PLANS OR SPECIFICATIONS NOT CLEARLY NOTED BY THE CONTRACTOR HAS NOT BEEN REVIEWED. REVIEW BY THE ENGINEER SHALL NOT RELIEVE THE CONTRACTOR OF THE CONTRACTUAL RESPONSIBILITY FOR ANY ERRORS OR DEVIATION FROM THE CONTRACT REQUIREMENTS.

TIM POULIN
REVIEWER

04/21/2014
DATE

Total Bar Weight: 4824 Lbs.

Total Weight: 4824 Lbs.

Longest Length: 37-0

Size	Total #	Total Pcs	Total Wgt	Stock Wgt	Strt Pcs	Strt Wgt	Hvy #	Hvy Pcs	Hvy Wgt	Light #	Light Pcs	Light Wgt	Med Pcs	Med Wgt	Spiral Pcs	Spiral Wgt	Thrd Pcs	Thrd Wgt
Rebar	Epoxy	Gr.60																
5 Bar	20	578	4824	0	270	2949	9	308	1875	0	0	0	0	0	0	0	0	0
SizeTot:	20	578	4824	0	270	2949	9	308	1875	0	0	0	0	0	0	0	0	0

Items and material on this list are furnished in accordance with Dimension Fabricators standard terms, conditions, and original proposal for this project.

Trailers left on jobsite's longer than 2 weeks will be charged a rental fee of \$100.00 per week.

Received By: _____

Vermont Agency of Transportation

RECEIVED

ON: April 18, 2014

and Checked for

CONFORMANCE

BY: Jennifer Fitch DATE: 04/22/2014

ALL BARS SHALL MEET THE REQUIREMENTS OF GENERAL SPECIAL PROVISIONS AND STANDARD SPECIFICATIONS SECTIONS 507 AND 713.