

QUANTITY SHEET 2

STATE OF VERMONT
AGENCY OF TRANSPORTATION

GENERAL ROADWAY	TRAINING	FULL C.E. ITEMS	CHESTER				SPRINGFIELD		ROCKINGHAM	WINDSOR		TOTAL	UNIT	DESCRIPTIONS	ITEM NUMBER	ROUND
			ROADWAY	ROADWAY (NON PART.)	RAIL BID ITEMS	BRIDGE	ROADWAY	BRIDGE	ROADWAY	ROADWAY	BRIDGE					
			35.25 60	0 5			11 65		5.75 35	101.5 95	153.5 260	HR	TRUCK RENTAL	608.37	EST.	
			2 9	0 +			0 12		24 6	0 17	26 45	HR	LOADER RENTAL, TYPE I	608.40	EST.	
										193.91 300	193.91 300	CY	STONE FILL, TYPE I	613.10	11.0	
			91.25 80							91.25 80	91.25 80	LF	VERTICAL GRANITE CURB	616.21	6.0	
							4 105		60.5 60	66.5 395	131 560	LF	CAST-IN-PLACE CONCRETE CURB, TYPE B	616.28	28.0	
			99.5 200				82.5 240		98.95 300	51.5 290	332.48 1030	LF	REMOVING AND RESETTING CURB	616.40	22.0	
			25.94 9							12.24 3	38.18 12	TON	BITUMINOUS CONCRETE GUTTERS AND TRAFFIC ISLANDS	616.47	1.4	
			186.8 210	4.8 20			212.52 270		543.43 510	237.4 490	1184.95 1500	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5 INCH	618.10	43.8	
			316 410	8 10			300 370		556 630	416 530	1596 1950	SF	DETECTABLE WARNING SURFACE	618.30	50.0	
			0 45	0 5			2 50		0 25	12 75	14 200	EACH	YIELDING MARKER POSTS	619.17	EST.	
			158 190							2627.5 2780	2785.5 2970	LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	14.0	
										1365.5 1110	1365.5 1110	LF	STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.205	2.0	
										75 70	75 70	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21	5.0	
			75 40							75 55	150 95	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED/NESTED	621.216	7.0	
			4							14 12	18 16	EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-	
			200 210							4037.5 3880	4237.5 4090	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	11.0	
			18 29	0 +			77 90		82 83	63	240 266	EACH	ADJUST ELEVATION OF VALVE BOX	629.20	-	
			697 505	20.25 40			608.75 570		595.5 300	439.5 840	2361 2255	HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.	
			4454.5 3160	84 260			5563.5 3560		5161.75 1880	4220.75 5230	19484.5 14090	HR	FLAGGERS	630.15	EST.	
		I										I	LS	FIELD OFFICE, ENGINEERS	631.10	-
		I										I	LS	TESTING EQUIPMENT, CONCRETE	631.16	-
		I										I	LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-
			1210.31 3000								1210.31 3000	DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-	
			569.5 1040								569.5 1040	HR	EMPLOYEE TRAINEESHIP	634.10	-	
I												I	LS	MOBILIZATION/DEMobilIZATION	635.11	-
												I	LS	TRAFFIC CONTROL (CHESTER)	641.10	-
												I	LS	TRAFFIC CONTROL (SPRINGFIELD)	641.10	-
												I	LS	TRAFFIC CONTROL (ROCKINGHAM)	641.10	-

QUANTITY SHEET #2	PROJECT NAME: CHESTER-SPRINGFIELD-ROCKINGHAM-WINDSOR
	PROJECT NUMBER: STP 2952(1)
	FILE NAME: z13c518compqty.dgn
	PLOT DATE: 4/1/2015
	DRAWN BY: A. KIRBY
	CHECKED BY: J. SHIELDS
	SHEET 8 OF 309