



Item 203.16	Area	Dist	Vol cy	Width ft	Area sq
146+00	0.0	25	0		
+25	0.0	25	0		
+50	0.0	25	0	0	
+75	0.0	25	0		
147+00	15	25	6.9	3	8.3
+25	10	25	11.6		27.8
+50	37	25	31.9	7	19.4
+75	32	25	17.6		
148	6	25	71.8	0	
+25	149	25	109.7	8	22.2
+50	88	25	56.9		
+75	35	25	33.8	4	33.3
149	38	25	73.1		
+25	120	25	98.1	7	30.5
+50	92	25	42.6		
+75	0.0	25			19.4
150+			575.8 cy	0	160.7 sq

SEE NOTE BELOW  
MHH 1-21-05  
12/8/05  
1/20/05

COMMENT:  
THIS QTY OF 203.16 IS FROM WORK DONE PRIOR TO THE ADDITIONAL LEDGE BEING REMOVED FOR INCREASED SITE DISTANCE. THIS QTY IS NOT TO BE INCLUDED IN THE FINAL 203.16 QTY. THE LEDGE REMOVAL QTY TO BE PAID AS 203.16 IS CALCULATED ON PLAN SHEET 363 OF 435 (CROSS SECTION SHEET).  
MHH 1-21-05

SEARSBURG - WILMINGTON  
NH-F010-1(18)

Searsburg - Wilmington  
Ledge  
146+00 ~ 149+50  
(PRE- EXTRA WORK ORDER #13)

SHEET 363A OF 435