

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES							
APPR SLAB NO. 1	ABUT NO. 1	DECK	ABUT NO. 2	APPR SLAB NO. 2				LANDSCAPE ITEMS	TRAINING	FILL E & C ITEMS	EROSION CONTROL	ROADWAY	BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
	308		762									132.9	1070		1070		CY	STONE FILL TYPE IV	613.13			
											1010.4	1080			1080		LF	VERTICAL GRANITE CURB	618.21	2286	LF	4" DURABLE WHITE LINE MAINLINE
											375	650			650		LF	TREATED TIMBER CURB	618.35	220	LF	TH #31
											3	20			20		TON	BIT. CONC. GUTTERS & TRAFFIC ISLANDS	616.47	634	LF	TH #5
											2	6			6		EACH	RELOCATE MAIL BOX SINGLE SUPPORT	617.10	10	LF	ROUND
											461.6	340			340		SY	PORTLAND CEMENT CONC. SIDEWALK 5 INCH	618.10	4350	LF	TOTAL
											18	11			11		EACH	STEEL MARKER POSTS	619.16			
											1356	1600			1600		LF	STEEL BEAM GUARD RAIL	621.20			
											2	3			3		EACH	MANUFACTURED TERMINAL SECTION	621.505			
											4	5			5		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60			
	100												100		100		LF	ALUMINUM APPROACH RAILING	621.74			
											13	2			2		EACH	ADJUST ELEVATION OF VALVE BOX	629.20			
											59.5	200			200		HR	UNIFORMED TRAFFIC OFFICERS	630.10			
											3988.5	2300			2300		HR	FLAGGERS	630.15			
													1		1		LS	FIELD OFFICE-ENGINEERS	631.10			
													1		1		LS	TESTING EQUIPMENT - CONCRETE	631.16			
													1		1		LS	TESTING EQUIPMENT - BITUMINOUS	631.17			
											1507	1			1		LU	FIELD OFFICE- TELEPHONE (NOT A BID ITEM)	631.25			
										530.75	620				620		HR	EMPLOYEE FRANCHISESHIP	634.10			
													1		1		LS	MOBILIZATION	635.40			
													1		1		LS	TRAFFIC CONTROL (MOD.) (PUBLIC RELATIONS SPECIALIST)	641.10			
													2		2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15			
											4548	4350			4350		LF	DURABLE 4" WHITE LINE	646.40			
											4492	4220			4220		LF	DURABLE 4" YELLOW LINE	646.41			
											58	29			29		LF	DURABLE 24" STOP BAR	646.46			
												8			8		EACH	DURABLE LETTER OR SYMBOL	646.50			
											0	6350			6350		LF	TEMPORARY 4" WHITE LINE	646.60			
											3274	7200			7200		LF	TEMPORARY 4" YELLOW LINE	646.61			
											0	29			29		LF	TEMPORARY 24" STOP BAR	646.66			
											0	8			8		EACH	TEMPORARY LETTERS OR SYMBOLS	646.70			
											24	90			90		EACH	LINE STRIPING TARGETS	648.73			
											2286	1000			1000		SY	GEOTEXTILE FOR ROADBED SUBGRADE SEPARATOR	649.11			
	231		584								1097	1331	815	1585	2146		SY	GEOTEXTILE UNDER STONE FILL	649.31			
											2508	2350			2350		SY	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41			
											97	200	1150	266	1350		SY	GEOTEXTILE FOR SILT FENCE	649.51			
											318	90			90		LB	SEED	651.15			
												60			60		LB	SEED (MOD) (RIPARIAN GRASS SEED)	651.15			
											250	10			10		LB	SEED-WINTER RYE	651.17			
												790			790		LB	FERTILIZER	651.18			
											276	3			3		TON	AGRICULTURAL LIMESTONE	651.20			

PROJECT NAME: **DERBY**
 PROJECT NUMBER: **BRF 034-3(14)**
 FILE NAME: **REVQUANTITY.XLS** PLOT DATE: **10/1/01**
 PROJECT LEADER: **C. S. KELLER** DRAWN BY: **MEM**
 DESIGNED BY: **M. EVANS-MONTEGON** CHECKED BY: **GRAW**
 QUANTITY SHEET #3 SHEET **3** OF **127**