

NOTE: The Contractor will contact Mr. Leo Connor, 2 weeks before excavating material from bank (Vt 125 west 272+00 ~ 273+00 Rt), to make arrangements for the stockpiling of this material on Mr. Connor's property. (500±cy)

CLEARING & GRUBBING ✓
 Vt. Rte. 125 (West)
 Rt. 272+00 ~ 273+85 (to Const. Limits)
 Lt. 272+10 ~ 272+50 (to Const. Limits)
 273+30 ~ 274+24 (to Const. Limits)

CONTAMINATED SOILS CLASS I ✓
 VT 125 (WEST) 275+50 ~ 276+25
 276+25 ~ 277+10

CONTAMINATED SOILS CLASS II ✓
 VT 125 (WEST) 276+25 ~ 276+75 (LT)

CONSTRUCT DRIVE

Vt. 125 273+24 Lt. (12' Wide) Gr.
 Vt. 125 Rev. 275+32 Rt. (20' Wide) Gr.
 Vt. 125 Rev. 276+50 Lt. (105' Wide) PAVE
 Vt. 22A 200+10 Lt. (78' Wide) PAVE
 Vt. 22A 202+45 Lt. (14' Wide) Gr.
 Vt. 22A 200+90 Rt. (12' Wide) Gr.

CONSTRUCT DITCH BERM
 Vt 125 273+26 ~ 273+45 Rt.

CAST IN PLACE CEMENT CONCRETE CURB TYPE A

197+84 ~ 198+10 Lt. ~ Vt 125 (West) Rev. 276+78 Rt.
 Vt 125 (West) Rev. 276+95 Lt. ~ 199+72 Lt.
 200+45 ~ 201+20 Lt.

Vt. Rte. 125
 $\Delta = 17^{\circ}10' \text{ Rt.}$
 $D = 10'$
 $R = 572.96'$
 $T = 86.48'$
 $L = 171.67'$
 $E = 7.03'$
 Banking 0.059 ft/ft

PI 200+71.53 =
 200+71.01
 $\Delta 11^{\circ}11'30" \text{ Rt.}$

BRIDPORT 187+00 ~ 203+00
 M.M. 3.55 ~ M.M. 3.86

Note: For Additional Ties, See Sheet 153 OF 420

DATUM
 VERTICAL _____
 HORIZONTAL _____

SURVEYED BY BUSHEY DATE 3-85
 DRAWN BY HARDIE DATE 4-85
 TRACED BY THOMAS DATE 4-85

SHOREHAM-BRIDPORT-ADDISON

PROJ. F NO. 017-1(2)

SHEET 152 OF 420

SHEET 152 OF 477