

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
				ROADWAY	TRAINING	EROSION CONTROL	UTILITIES-NON PARTICIPATING	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						1				1	0.14	TON	DUST AND ICE CONTROL WITH CALCIUM CHLORIDE	609.15				
								150		150	224.4	CY	STONE FILL, TYPE II	613.11				
				100						100	86.9	LF	CAST-IN-PLACE CONCRETE CURB, TYPE B	616.28				
				1						1	1	EACH	RELOCATE MAIL BOX, SINGLE SUPPORT	617.10				
				30						30	43.04	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5 INCH	618.10				
				3						3	3	EACH	STEEL MARKER POSTS	619.16				
				2						2	0	EACH	REMOVING AND RESETTING PROPERTY MARKERS	619.20				
				14						14	12	LF	REMOVING AND RESETTING FENCE	620.50				
				82.5						82.5	91.5	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21				
				362.5						362.5	379.5	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.215				
				122						122	121.2	LF	CONCRETE MEDIAN BARRIER	621.45				
				3						3	3	EACH	ANCHOR FOR STEEL BEAM RAIL	621.60				
				100						100	100	LF	ALUMINUM APPROACH RAILING	621.74				
				50						50	92	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80				
				360						360	394	LF	TEMPORARY TRAFFIC BARRIER	621.90				
				4						4	0	LF	SLEEVES FOR UTILITIES (1 X 18")	625.10				
							1			1	1	EACH	ADJUST ELEVATION OF VALVE BOX	629.20				
				50						50	0	HR	UNIFORMED TRAFFIC OFFICERS	630.10				
				400						400	1187	HR	FLAGGERS	630.15				
									1	1	1	LS	FIELD OFFICE-ENGINEERS	631.10				
									1	1	1	LS	TESTING EQUIPMENT - CONCRETE	631.16				
									1	1	0	LS	TESTING EQUIPMENT - BITUMINOUS	631.17				
									1	1	0.998	LU	FIELD OFFICE - TELEPHONE (N.A.B.I)	631.25				
					250					250	520	HR	EMPLOYEE TRAINEESHIP	634.10				
				1						1	1	LS	MOBILIZATION / DEMOBILIZATION	635.11				
				1						1	1	LS	TRAFFIC CONTROL	641.10				
				2						2	2	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15				
				0						0	1848	LF	4" WHITE LINE	646.20				
				1770						1770	0	LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402				
				0						0	1780	LF	4" YELLOW LINE	646.21				
				1770						1770	0	LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412				
				0						0	12.5	LF	24" STOP BAR	646.26				
				12						12	0	LF	DURABLE 24 INCH STOP BAR, THERMOPLASTIC	646.482				
				0						0	0	EA	LETTER OR SYMBOL	646.30				
				4						4	0	EACH	DURABLE LETTER OR SYMBOL, THERMOPLASTIC	646.492				
				87						87	117	EACH	LINE STRIPING TARGETS	646.76				
						495				495	353.8	SY	GEOTEXTILE UNDER STONE FILL	649.31				
						310				310	213	SY	GEOTEXTILE FOR SILT FENCE	649.51				
						20				20	30	LB	SEED	651.15				
						10				10	0	LB	SEED-WINTER RYE	651.17				
						80				80	115	LB	FERTILIZER	651.18				
						0.5				0.5	0.186	TON	AGRICULTURAL LIMESTONE	651.20				
						0.5				0.5	1.096	TON	HAYMULCH	651.25				
						120				120	77.13	CY	TOPSOIL	651.35				

PROJECT NAME: **WILLIAMSTOWN**
 PROJECT NUMBER: **BRS 0204(4)**
 FILE NAME: structures/se111excel.dgn PLOT DATE: 04/07/2008
 PROJECT MANAGER: M. EVANS-MONGEON DRAWN BY: U. STANLEY
 DESIGNED BY: U. STANLEY CHECKED BY: M. EVANS-MONGEON
 QUANTITY SHEET #2 SHEET 8 OF 108