

QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
FULL C.E. ITEMS			BRIDGE NO. 1	UTIL SEWER (NO FED./ST. PARTICIP.)	UTIL WATER (NO FED./ST. PARTICIP.)	EROSION CONTROL	TRAINING	ROADWAY (NO FEDERAL PARTICIP.)	ROADWAY	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						50				50		CY	STONE FILL, TYPE II	613.11	EST			
			1140							1140		CY	STONE FILL, TYPE IV	613.13	2			
									1230	1230		LF	VERTICAL GRANITE CURB	616.21	17			
			156							156		LF	GRANITE BRIDGE CURB	616.22	0.8			
									4	4		EACH	RELOCATE MAIL BOX, SINGLE SUPPORT	617.10	-			
									370	370		SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5 INCH (MOD.)	618.10	5			
									80	80		SY	PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH (MOD.)	618.11	2			
									4.4	4.4		SY	DETECTABLE WARNING SURFACE	618.30	-			
									10	10		EACH	BOUNDARY MARKERS	619.10	EST			
									5	5		EACH	YIELDING MARKER POSTS	619.17	-			
						500				500		LF	SNOW FENCE (MOD. - PDF)	620.70	EST			
									6	6		EACH	ENERGY ABSORPTION ATTENUATOR (SAND-FILLED PLASTIC BARREL)	621.56	-			
									270	270		LF	ALUMNUM APPROACH RAILING (MOD. - ANODIZED BLACK)	621.74	3			
									315	315		LF	REMOVL AND DISP OF GUARD RAIL	621.80	7			
									340	340		LF	TEMPORARY TRAFFIC BARRIER	621.90	-			
					140					140		LF	SLEEVES FOR UTILITIES (1") (PVC)	625.10	-			
				1						1		LS	DUCTS ON BRIDGE (2 x 10") (MOD.)	625.16	-			
				1						1		LS	DUCTS ON BRIDGE (2 x 12") (MOD.)	625.16	-			
					1					1		LS	DUCTS ON BRIDGE (2 x 16") (MOD.)	625.16	-			
									10	10		LF	VITRIFIED CLAY PIPE, EXTRA STRENGTH (6")	628.27	-			
				20						20		LF	DUCTILE IRON PIPE, CEM LINED (4") (MOD.)	628.28	-			
				160						160		LF	DUCTILE IRON PIPE, CEM LINED (6") (MOD.)	628.28	-			
				160						160		LF	DUCTILE IRON PIPE, CEM LINED (8") (MOD.)	628.28	-			
				65						65		LF	PVC SEWER PIPE (12") (MOD.)	628.35	-			
				1						1		LS	TRANSFER TO NEW SYSTEM-SANITARY SEWER (MOD.)	628.42	-			
					60					60		LF	SEAMLESS COPPER WATER TUBE (2")	629.23	-			
					120					120		LF	DUCTILE, IRON PIPE, CEM LINED (8")	629.24	-			
					1					1		EACH	EXTENSION SERVICE BOX AND CURB STOP (2")	629.25	-			
				1						1		EACH	GATE VALVE WITH VALVE BOX (6")	629.27	-			
				1						1		EACH	GATE VALVE WITH VALVE BOX (8")	629.27	-			
					1					1		EACH	RELOCATE HYDRANT (MOD.)	629.29	-			
					1					1		EACH	CORPORATION STOP (3/4")	629.39	-			
					1					1		LS	TRANSFER TO NEW SYSTEM-WATER SYSTEM	629.42	-			
					160					160		LF	PIPE INSULATION (8") (MOD.)	629.44	-			
				90	130					220		TON	CRUSHED STONE BEDDING	629.54	-			
					1					1		LS	WATER MAIN ON BRIDGE (8")	629.60	-			
									400	400		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
									1000	1000		HR	FLAGGERS	630.15	EST			
1										1		LS	FIELD OFFICE-ENGINEERS	631.10	-			
1										1		LS	TESTING EQUIPMENT - CONCRETE	631.16	-			