

STATE OF VERMONT AGENCY OF TRANSPORTATION											QUANTITY SHEET 1											
SUMMARY OF ESTIMATED QUANTITIES											TOTALS		DESCRIPTIONS							DETAILED SUMMARY OF QUANTITIES		
							ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C.E ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS		
							1					1	1	LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10						
							840					840		CY	COMMON EXCAVATION	203.15						
							310					310		CY	UNCLASSIFIED CHANNEL EXCAVATION	203.27						
										850		850		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30						
										1000		1000		CY	COFFERDAM EXCAVATION, EARTH	208.30						
										400		400		CY	COFFERDAM EXCAVATION, ROCK	208.35						
										1		1		LS	COFFERDAM (ABUTMENT NO. 1)	208.40						
										1		1		LS	COFFERDAM (ABUTMENT NO. 2)	208.40						
							290					290	436.7	SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10						
							830					830		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35						
							3					3	3	CWT	EMULSIFIED ASPHALT	404.65						
							1					1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50						
							305					305	321.4	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30						
										430		430		CY	CONCRETE, HIGH PERFORMANCE CLASS B	501.34						
															BEGIN OPTION AA							
										1		1		LS	SHORING SUPERSTRUCTURE	502.10						
										1		1		LS	SPECIAL PROVISION (HANDLING, TRANSPORT AND RE-ERECTION OF TRUSS BRIDGE SUPERSTRUCTURE)	900.645						
															END OPTION AA							
										122700		122700		LB	STRUCTURAL STEEL	506.60						
										75		75		GAL	WATER REPELLENT, SILANE	514.10						
										60		60		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10						
										1		1		EACH	PARTIAL REMOVAL OF STRUCTURE	529.20						
										4		4		EACH	BEARING DEVICE ASSEMBLY, POT	531.12						
										400		400		CY	STONE FILL, TYPE IV	613.13						
							233					233	233	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21						
							4					4	4	EACH	ANCHOR FOR STEEL BEAM RAIL	621.60						
							270					270	256	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80						
											1	1		LS	FIELD OFFICE, ENGINEERS	631.10						
											1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16						
											1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17						
											1	1		LS	TESTING EQUIPMENT, PROTECTIVE COATINGS	631.18						
								520				520	443.5	HR	EMPLOYEE TRANEESHIP	634.10						
							1					1		LS	MOBILIZATION/DEMOBILIZATION	635.11						
							900					900	1466	LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402						
							900					900	1374	LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412						
										270		270		SY	GEOTEXTILE UNDER STONE FILL	649.31						
									50			50		SY	GEOTEXTILE FOR SILT FENCE	649.51						
									65			65		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515						
									120			120		SY	GEOTEXTILE FOR FILTER CURTAIN .	649.61						
									25			25	28	LB	SEED	651.15						
																	PROJECT NAME: BRIDGEWATER					
																	PROJECT NUMBER: BRS 0149(4)					
																	FILE NAME: s86e062qs.dgn					
																	PROJECT LEADER: K. HIGGINS					
																	DESIGNED BY: T. FILLBACH					
																	QUANTITY SHEET #1					
																	PLOT DATE: 12-MAR-2010					
																	DRAWN BY: R. PELLETT					
																	CHECKED BY: T. FILLBACH					
																	SHEET 5 OF 58					