

# QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	EROSION CONTROL	BRIDGE	FULL E&C	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							18				18	16	SF	DETECTABLE WARNING SURFACE	618.30				
							10				10	0	LF	CHAIN-LINK FENCE, 6 FEET	620.12				
							45				45	0	LF	REMOVING AND RESETTING FENCE	620.50				
							25				25	48	LF	REMOVAL OF EXISTING FENCE	620.55				
							64				64	65	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80				
							100				100	1059	HR	FLAGGERS	630.15				
										1	1	1	LS	FIELD OFFICE, ENGINEERS	631.10				
										1	1	1	LS	TESTING EQUIPMENT, CONCRETE	631.16				
										1	1	1	LS	TESTING EQUIPMENT, BITUMINOUS	631.17				
										1	1	1	LU	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.25				
							1				1	1	LS	MOBILIZATION/DEMOBILIZATION	635.11				
							1				1	1	LS	TRAFFIC CONTROL	641.10				
							2				2	3	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15				
							750				750	910	LF	4 INCH WHITE LINE	646.20				
							550				550	760	LF	4 INCH YELLOW LINE	646.21				
							30				30	30	LF	CROSSWALK MARKING	646.31				
								50			50	7.3	SY	GEOTEXTILE FOR SILT FENCE	649.51				
								10			10	8.6	LB	SEED	651.15				
								10			10	0	LB	SEED, WINTER RYE	651.17				
								20			20	14.2	LB	FERTILIZER	651.18				
								1			1	0.06	TON	AGRICULTURAL LIMESTONE	651.20				
								1			1	0.11	TON	HAYMULCH	651.25				
								20			20	19.2	CY	TOPSOIL	651.35				
								50			50	26.7	SY	TEMPORARY EROSION MATTING	653.20				
								10			10	0	CY	VEHICLE TRACKING PAD	653.35				
								6			6	0	EACH	INLET PROTECTION DEVICE, TYPE I	653.40				
								370			370	0	LF	PROJECT DEMARCATION FENCE	653.55				
							6				6	6	SF	TRAFFIC SIGNS, TYPE A	675.20				
							20				20	0	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341				
							1				1	1	EACH	REMOVING SIGNS	675.50				
							1				1	880	LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50				
									12		12	17.74	CY	SPECIAL PROVISION (HIGH PERFORMANCE CONCRETE, CLASS A LOW CEMENT)	900.608				
							57				57	56.26	LF	SPECIAL PROVISION (ALUMINUM APPROACH RAILING, ANODIZED)	900.640				
									116		116	116.76	LF	SPECIAL PROVISION (BRIDGE RAILING, ANODIZED ALUMINUM/PEDESTRIAN)	900.640				
							1				1	50000	LU	SPECIAL PROVISION (NCENTIVE/DISINCENTIVE) (N.A.B.I.)	900.650				
							1				1	-9238	LU	SPECIAL PROVISION (MAT DENSITY PAY ADJUSTMENT, SMALL QUANTITY) (N.A.B.I.)	900.650				
							1				1	-2538	LU	SPECIAL PROVISION (MIXTURE PAY ADJUSTMENT) (N.A.B.I.)	900.650				
							60				60	134	SY	SPECIAL PROVISION (HAND PLACED BITUMINOUS CONCRETE MATERIAL, DRIVES)	900.675				
							550		16		566	593.13	TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT, SMALL QUANTITY)	900.680				

N.A.B.I. = NOT A BID ITEM

PROJECT NAME: FAIRFAX  
 PROJECT NUMBER: BHF 023-1(15)  
 FILE NAME: s86e064\_qs.dgn PLOT DATE: 07/20/2009  
 PROJECT LEADER: C. CARLSON DRAWN BY: L. BULLOCK  
 DESIGNED BY: C. CARLSON CHECKED BY: C. MOONEY  
 QUANTITY SHEET #2 SHEET 5 OF 61