

QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES									TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
			ROADWAY	ROADWAY (NO FEDERAL PARTICIPATION)	LANDSCAPE	EROSION CONTROL	UTILITIES - BID ITEMS	UTILITIES - BID ITEMS (NO FED. / STATE PART.)	FULL CE ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
			3							3	3	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
			3550							3550	3593	LF	DURABLE 4 INCH WHITE LINE, RECESSED POLYUREA	646.406	39			
			4150							4150	4420	LF	DURABLE 4 INCH YELLOW LINE, RECESSED POLYUREA	646.416	56			
			275							275	285	LF	DURABLE 8 INCH YELLOW LINE, RECESSED POLYUREA	646.456	4			
			40							40	32	LF	DURABLE 24 INCH STOP BAR, TYPE I TAPE	646.481	0.8			
			10							10	19	EACH	DURABLE LETTER OR SYMBOL, TYPE I TAPE	646.491	-			
			7200							7200	0	LF	TEMPORARY 4 INCH WHITE LINE	646.600	77			
			8300							8300	0	LF	TEMPORARY 4 INCH YELLOW LINE	646.610	112			
			80							80	0	LF	TEMPORARY 24 INCH STOP BAR	646.680	1.5			
			20							20	0	EACH	TEMPORARY LETTER OR SYMBOL	646.690	-			
			440							440	936 SY	SY	GEOTEXTILE UNDER STONE FILL	649.31	44.5			
										135	167 SY	SY	GEOTEXTILE FOR SILT FENCE	649.51	5.7			
										100	61.1	SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	2.6			
					96			4		100	214	LB	SEED	651.15	5.2			
					579.3			0.7		580	714	LB	FERTILIZER	651.18	11.9			
					2.3			0.3		2.6	2.85	TON	AGRICULTURAL LIMESTONE	651.20	EST			
					2.3			0.1		2.4	0	TON	HAY MULCH	651.25	EST			
					627			8		635	760.7	CY	TOPSOIL	651.35	17			
										1	1	LS	EPSC PLAN	652.10	-			
										65	44	HR	MONITORING EPSC PLAN	652.20	EST			
										1	0.13	LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
										11700	6916	SY	TEMPORARY EROSION MATTING	653.20	148			
										17	0	EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
										280	358	LF	BARRIER FENCE	653.50	6			
										1650	966	LF	PROJECT DEMARCATION FENCE	653.55	39			
					28					28	28	EACH	DECIDUOUS SHRUBS (SPIREA)#2 CONT.)(12" - 18" HT.)	656.35	-			
					2					2	1	MGAL	LANDSCAPE WATERING	656.65	0.3			
					15					15	13.8	CY	LANDSCAPE BACKFILL, TRUCK MEASUREMENT	656.80	1.4			
					1					1	0	LS	TREE PROTECTION	656.85	-			
			73							73	73	SF	TRAFFIC SIGNS, TYPE A	675.20	-			
			166	180						210	222	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
			19	29						21	21	EACH	REMOVING SIGNS	675.50	-			
			2	4						2	3	EACH	ERECTING SALVAGED SIGNS	675.60	-			
			1							1	2	EACH	SETTING SALVAGED POSTS	675.61	-			
			1							1	422	LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
			81							81	81	LF	SPECIAL PROVISION (6" UNDERDRAIN PIPE, DRY SWALE)	900.640	-			
			135							135	231.2	SY	SPECIAL PROVISION (HAND-PLACED BITUMINOUS CONCRETE MATERIAL, DRIVES)	900.675	8			
			240							240	270.98	SY	SPECIAL PROVISION (PRECAST CONCRETE GRAVITY RETAINING WALL WITH FENCE)	900.675	7.8			

PROJECT NAME: MILTON
 PROJECT NUMBER: STP 5800 (2)
 FILE NAME: +92D289.frm.dgn PLOT DATE: 23-FEB-2011
 PROJECT LEADER: J. SCHULTZ DRAWN BY: D. LYMAN
 DESIGNED BY: D. LYMAN CHECKED BY: J. DEVLIN
 QUANTITY SHEET 3 SHEET 9 OF 104