

# QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
						ROADWAY	LANDSCAPING	EROSION CONTROL	UTILITIES (NO FED./STATE PART.)	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						337.5					337.5		LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21	-			
						4					4		EACH	MANUFACTURED TERMINAL SECTION, TANGENT	621.51	-			
						485					485		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	5			
									3		3		EACH	ADJUST ELEVATION OF VALVE BOX	629.20	-			
						100					100		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
						3000					3000		HR	FLAGGERS	630.15	120			
										1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
										1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16	-			
										1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
										3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
						1					1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
						1					1		LS	TRAFFIC CONTROL	641.10	-			
						3					3		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
						2650					2650		LF	DURABLE 4 INCH WHITE LINE, RECESSED POLYUREA	646.406	36			
						3375					3375		LF	DURABLE 4 INCH YELLOW LINE, RECESSED POLYUREA	646.416	57			
						305					305		LF	DURABLE 8 INCH YELLOW LINE, RECESSED POLYUREA	646.456	6			
						66					66		LF	DURABLE 24 INCH STOP BAR, TYPE I TAPE	646.481	1			
						56					56		EACH	DURABLE LETTER OR SYMBOL, TYPE I TAPE	646.491	-			
						5300					5300		LF	TEMPORARY 4 INCH WHITE LINE	646.600	72			
						6750					6750		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	114			
						132					132		LF	TEMPORARY 24 INCH STOP BAR	646.680	2			
						112					112		EACH	TEMPORARY LETTER OR SYMBOL	646.690	-			
						100					100		SY	GEOTEXTILE FOR ROADBED SEPARATOR	649.11	10			
						210					210		SY	GEOTEXTILE UNDER STONE FILL	649.31	12			
								40			40		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	4			
							50				50		LB	SEED	651.15	EST			
							300				300		LB	FERTILIZER	651.18	EST			
							1				1		TON	AGRICULTURAL LIMESTONE	651.20	EST			
							1				1		TON	HAY MULCH	651.25	EST			
							225				225		CY	TOPSOIL	651.35	7			
								1			1		LS	EPSC PLAN	652.10	-			
								65			65		HR	MONITORING EPSC PLAN	652.20	-			
								1			1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
								400			400		SY	TEMPORARY EROSION MATTING	653.20	8			
								60			60		CY	VEHICLE TRACKING PAD	653.35	EST			
								4			4		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
								425			425		LF	BARRIER FENCE	653.50	5			
						68.97					68.97		SF	TRAFFIC SIGNS, TYPE A	675.20	-			
						189					189		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
						11					11		EACH	REMOVING SIGNS	675.50	-			

PROJECT NAME: ESSEX TOWN  
PROJECT NUMBER: STP 5400 (5)

FILE NAME: +97d002frm.dgn  
PROJECT LEADER: J. SCHULTZ  
DESIGNED BY: D. LYMAN  
QUANTITY SHEET 2

PLOT DATE: 14-SEP-2012  
DRAWN BY: D. LYMAN  
CHECKED BY: J. DEVLIN  
SHEET 8 OF 64