



**SHOP NOTE:**  
MK-MPI LENGTH SHOWN IS BASED ON LAP DIMENSIONS SHOWN. ADJUST LENGTH PER LAP DIMENSIONS ACTUALLY USED FOR POST-TENSIONING EQUIPMENT SUPPLIED BY OTHERS.

MATERIAL LIST / DECK SLAB			
ITEM	MARK	DESCRIPTION	QTY.
1			
2	MK-MPI	GTI 2 3/8" X 5'-1 1/2" LONG CORRUGATED PT DUCT (SUPPLIED BY OTHERS)	14
3	MK-MP2	GTI 1" X 3" TRANSITION PIECE (BY OTHERS)	14
4	MK-MP3	POST-TENSIONING TRUMPET (DSI 4 - 0.6" FLAT ANCHOR (GALV.) W/ HARDWARE (SUPPLIED BY OTHERS))	14
5	MK-MP4	DSI POCKET FORMER (SUPPLIED BY OTHERS)	14
6	MK-MP5	3/4" X 6" NPT PIPE NIPPLE (SUPPLIED BY OTHERS)	14
7	MK-MP6	1" X 1'-2" LEVELING BOLT (COIL THREAD)	8
8	MK-MP7	1 3/8" O.D. & 1/2" PVC PIPE SLEEVE	8
9	MK-MP8	DAYTON 1" F-56 EXPANDED COIL INSERT (2-STRUT) (GALV.)	8
10	MK-MP9	4T X 5 3/4" SHIFT LIFT LIFTER (GALV.) (DOMESTIC)	4
11	MK-MP10	DAYTON C-24 TYPE 4-APR DECK FORM HANGER (GALV.)	3
12		HEAT SHRINK (SUPPLIED BY OTHERS)	AS REQ'D
13	MP-3015	#3 BENT BAR (STAINLESS STEEL)	56
14	MP-5155	#5 BENT BAR (STAINLESS STEEL)	2
		#3 X 0'-5" (STAINLESS STEEL)	56

**SHOP NOTE:**  
F<sub>c</sub> = 5,000 PSI  
F<sub>ci</sub> = 4,000 PSI  
MIX = 445 MSCC (NO DCI)

**APPROVAL STAMP:**  
Indicates concurrence with the information presented and does not relieve the Contractor or Fabricator of compliance with all specifications and code requirements.

**APPROVED AS NOTED**

**REVISE AND RESUBMIT NOT RETIRED**

Date: 2/14/18

By: *[Signature]*

This review by Stantec Consulting Services Inc. is for the sole purpose of ascertaining that the drawings conform to the information presented and does not constitute an approval of the design or construction of the work of all subtrades.

**J.P. CARRARA & SONS INC.**  
Precast & Prestress Manufacturer  
2644 GSE ST., WOODBURY, VT 05753 Phone: (802)388-5361 Fax: (802)388-9010

**CCS CONSTRUCTORS, INC.**  
CONTRACTOR  
MORRISVILLE, VERMONT

**Stantec** VERMONT AGENCY OF TRANSPORTATION  
COUNTY OF WASHINGTON

DATE: SEPT. 14, 2017  
SCALE: NOTED  
CHKD: K.P. DFTM: A.S.  
JOB NO: 23515-017  
PROJECT NO.: BRF 037-1 (7)  
BRIDGE NO.: 68  
PRECAST CONCRETE DECK SLAB DETAILS  
DWG. NO: S8