

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
					ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
									1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
									3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
						520				520		HR	EMPLOYEE TRAINEESHIP	634.10	-			
					1					1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
					1550					1550		LF	DURABLE 4 INCH WHITE LINE	646.400	-			
					1550					1550		LF	DURABLE 4 INCH YELLOW LINE	646.410	-			
					300			680		980		SY	GEOTEXTILE UNDER STONE FILL	649.31	16.34			
							170			170		SY	GEOTEXTILE FOR SILT FENCE	649.51	5.99			
							80			80		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	8.3			
							330			330		SY	GEOTEXTILE FOR FILTER CURTAIN	649.61	7.35			
							10			10		LB	SEED	651.15	5.8			
							10			10		LB	SEED, WINTER RYE	651.17	5.8			
							40			40		LB	FERTILIZER	651.18	5			
							1			1		TON	AGRICULTURAL LIMESTONE	651.20	0.86			
							1			1		TON	HAY MULCH	651.25	0.86			
							20			20		CY	TOPSOIL	651.35	0.22			
								140		140		SY	GRUBBING MATERIAL	651.40	4.21			
							1			1		LS	EPSC PLAN	652.10	-			
							50			50		HR	MONITORING EPSC PLAN	652.20	-			
							1			1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
							400			400		SY	TEMPORARY EROSION MATTING	653.20	2.75			
							50			50		CY	TEMPORARY STONE CHECK DAM, TYPE I	653.25	8.18			
							20			20		CY	VEHICLE TRACKING PAD	653.35	EST.			
							3			3		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
							730			730		LF	BARRIER FENCE	653.50	7.72			
							700			700		LF	PROJECT DEMARCATION FENCE	653.55	5.1			
					10.15					10.15		SF	TRAFFIC SIGNS, TYPE A	675.20	-			
					30					30		LF	FLANGED CHANNEL SIGN POST	675.301	-			
					30					30		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
					5					5		EACH	REMOVING SIGNS	675.50	-			
					1					1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
							150			150		LF	SPECIAL PROVISION (OBSTRUCTION REMOVAL FOR DRIVING PILES)	900.640	6.85			
							1			1		LS	SPECIAL PROVISION (QC/QA CLEANING AND PAINTING STRUCTURAL COMPONENTS)	900.645	-			
					1					1		LS	SPECIAL PROVISION (TRAFFIC CONTROL, ALL-INCLUSIVE)	900.645	-			
					1					1		LU	SPECIAL PROVISION (MAT DENSITY PAY ADJUSTMENT, SMALL QUANTITY)(N.A.B.I.)	900.650	-			
					1					1		LU	SPECIAL PROVISION (MXTURE PAY ADJUSTMENT)(N.A.B.I.)	900.650	-			
					890			24		914		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT, SMALL QUANTITY)	900.680	3.69			

PROJECT NAME: **ST. JOHNSBURY**
PROJECT NUMBER: **BRF 028-4(25)S**
FILE NAME: s98b320qs.dgn
PROJECT LEADER: C. CARLSON
DESIGNED BY: H. SALLS
QUANTITY SHEET #2
PLOT DATE: 08/27/2012
DRAWN BY: R. PELLETT
CHECKED BY: G. ROY
SHEET 5 OF 62