

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES					TOTALS		DESCRIPTIONS			
ROADWAY	EMPLOYEE TRAINEESHIP	EROSION CONTROL	BRIDGE	FULL C.E.	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NO.	ROUND
120					120		CY	COMMON EXCAVATION	203.15	3.1
1675					1675		CY	EARTH BORROW	203.30	-
3450					3450		LF	SHOULDER BERM REMOVAL	203.40	1
195000					195000		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	1308
720					720		CY	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.26	-
1450					1450		TON	SUBBASE, RAP	301.40	12
2250					2250		TON	AGGREGATE SHOULDERS, RAP	402.13	13
834					834		CWT	EMULSIFIED ASPHALT	404.65	7.8
1					1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-
								BEGIN OPTION AA		
24000					24000		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (0% RAP CONTENT)	490.30	1086
24000					24000		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (0% < RAP CONTENT < 15.0%)	490.30	1086
24000					24000		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (15.0% ≤ RAP CONTENT < 25.0%)	490.30	1086
24000					24000		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (25.0% ≤ RAP CONTENT ≤ 50.0%)	490.30	1086
								END OPTION AA		
1					1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-
1					1		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32	-
1					1		LU	SURFACE TOLERANCE PAY ADJUSTMENT (N.A.B.I.)	490.33	-
1					1		LU	LONGITUDINAL JOINT COMPACTION PAY ADJUSTMENT (N.A.B.I.)	490.34	-
			550		550		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	2
			425		425		LF	REMOVAL OF EXISTING RAILING	525.10	12.5
			25		25		LF	BRIDGE RAILING, GALVANIZED HD STEEL BEAM/CURB MOUNTED	525.40	-
			400		400		LF	BRIDGE RAILING REPAIR, TYPE III	525.60	12.5
			0.5		0.5		CY	REMOVAL OF CONCRETE OR MASONRY	529.25	-
			100		100		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	EST
40					40		LF	18" CPEP	601.0915	EST
1					1		EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	EST
4					4		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	EST
4					4		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	EST
4					4		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	EST
300					300		HR	POWER GRADER RENTAL	608.15	EST
300					300		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST
180					180		HR	POWER BROOM RENTAL, TYPE I	608.30	EST
180					180		HR	POWER BROOM RENTAL, TYPE II	608.31	EST
300					300		HR	TRUCK RENTAL	608.37	EST
300					300		HR	LOADER RENTAL, TYPE I	608.40	EST
9					9		MGAL	DUST CONTROL WITH WATER	609.10	1

DETAILED SUMMARY OF QUANTITIES		
QUANTITIES	UNIT	ITEMS
		COLD PLANING - BITUMINOUS PAVEMENT
186554	SY	MAINLINE
1124	SY	BRIDGES
6014	SY	SIDEROADS
1308	SY	ROUNDING
195000	SY	TOTAL
		SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
16702	TON	MAINLINE WEARING COURSE, TYPE IV S
419	TON	SIDEROADS WEARING COURSE, TYPE IV S
5567	TON	MAINLINE LEVELING COURSE, TYPE IV S
140	TON	SIDEROADS LEVELING COURSE, TYPE IV S
86	TON	BRIDGES
1086	TON	ROUNDING
24000	TON	TOTAL
		TEMPORARY EROSION MATTING
3920	SY	DITCH CLEANING
1675	SY	M.T.S. CONSTRUCTION
2420	SY	SEED PROTECTION
35	SY	ROUNDING
8050	SY	TOTAL

PROJECT NAME: BRADFORD - ORANGE
 PROJECT NUMBER: STP 2213(I)
 FILE NAME: p99b178.dgn PLOT DATE: 28-MAY-2010 13:4
 PROJECT LEADER: JLL DRAWN BY: STANTEC
 DESIGNED BY: STANTEC CHECKED BY: JLL
 IPARM FILE: p99b178qs01.i SHEET 6 OF 84