

# QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES											TOTALS			DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES								
											ARBOR GARDENS	BRENT-WOOD PARK	LANDSCAPING	EROSION CONTROL	PARK-AND-RIDE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
															1	EST.	1		LS	MOBILIZATION	635.10			
															1	EST.	1		LS	TRAFFIC CONTROL	641.10			
											830	2350			1539	91	4810		LF	4" WHITE LINE	646.20			
											830	2850			2157	113	5950		LF	4" YELLOW LINE	646.21			
												230			246	14	490		LF	8" YELLOW LINE	646.23			
												45			31	2	78		LF	24" STOP BAR	646.26			
												30			30	0	60		EACH	LETTER OR SYMBOL	646.30			
															3416	64	3480		LF	DURABLE 4" WHITE LINE	646.40			
															1945	35	1980		LF	DURABLE 4" YELLOW LINE	646.41			
															33	1	34		LF	DURABLE 24" STOP BAR	646.46			
															20	0	20		EACH	DURABLE LETTER OR SYMBOL	646.50			
											830					70	900		LF	TEMPORARY 4" WHITE LINE	646.60			
											830					70	900		LF	TEMPORARY 4" YELLOW LINE	646.61			
															76	4	80		LF	TEMPORARY 24" STOP BAR	646.66			
															21	0	21		EACH	TEMPORARY LETTER OR SYMBOL	646.70			
												30			31	1	62		EACH	LINE STRIPING TARGETS	646.76			
												650			549	21	1220		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85			
															4313	87	4400		SY	GEOTEXTILE FOR ROADBED SUBGRADE SEPARATOR	649.11			
															57	3	60		SY	GEOTEXTILE UNDER STONE FILL	649.31			
											546				910	34	1490		SY	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41			
											277	680		786		37	1780		SY	GEOTEXTILE FOR SILT FENCE	649.51			
															238	12	250		LB	SEED	651.15			
															595	15	610		LB	FERTILIZER	651.18			
															3	0	3		TON	AGRICULTURAL LIMESTONE	651.20			
															3	0	3		TON	HAY MULCH (MOD.)	651.25			
														37		0	37		EACH	HAY BALES FOR EROSION CONTROL	651.26			
															412	8	420		CY	TOPSOIL	651.35			
													16			0	16		EACH	DECIDIOUS TREES (RED MAPLES)	656.30			
													629			1	630		EACH	DECIDIOUS SHRUBS (DAY LILLIES - VARIETIES)	656.35			
													62			3	65		EACH	DECIDIOUS SHRUBS (DWARF JUNIPERS - BROADMOOR TYPE)	656.35			
													62			3	65		EACH	DECIDIOUS SHRUBS (DWARF JUNIPERS - KALLAY TYPE)	656.35			
															1	0	1		LS	ROADSIDE REST FACILITY (BUILDING) (MOD.)	658.10			
												40			85	5	130		SF	TRAFFIC SIGNS, TYPE A	675.20			
												95			265	20	380		LF	FLANGED CHANNEL SIGN POST	675.301			
												5			9	0	14		EACH	REMOVING SIGNS	675.50			
												2			3	0	5		EACH	ERECTING SALVAGED SIGNS	675.60			
															225	0	225		LF	WIRED CONDUIT, TYPE "A"	678.23			
															482	0	482		LF	WIRED CONDUIT, TYPE "B"	678.23			
															10	0	10		LF	WIRED CONDUIT, TYPE "C"	678.23			
															10	0	10		LF	WIRED CONDUIT (MOD.)	678.23			
															482	0	482		LF	ELECTRICAL CONDUIT SLEEVE	678.30			



PROJECT NAME: COLCHESTER PARK-AND-RIDE  
 PROJECT NUMBER: CMG PARK(18)S  
 FILE NAME: quantity sheet.xls  
 PROJECT LEADER: WLD  
 DESIGNED BY: CSP  
 PLOT DATE: 9/20/2002  
 DRAWN BY: GGG  
 CHECKED BY: CSP  
 QUANTITY SHEET #2  
 SHEET 7 OF 66