

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS				DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES			
FRANKLIN BHO 1444(48)	CHELSEA BHO 1444(49)	WATSFIELD BHO 1444(33)	NORTHFIELD BHO 1444(34)							BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
0.01	0.01	0.01	0.01							0.04		0.04		ACRE	THINNING AND TRIMMING	201.30			
	29	30.46								28		29		CY	STRUCTURE EXCAVATION	204.25			
	14.23									14		14		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30			
	3									3		3		CY	AGGREGATE SURFACE COURSE	401.10			
	10	9.96								10		10		CY	CONCRETE, CLASS B	501.25			
0.25	0.25	0.25	0.25							1		1		LS	STRUCTURAL PAINTING, FIELD APPLIED (MOD.- FIRE RETARDANT)	513.30			
0.25	0.25	0.25	0.25							1		1		LS	CONTAINMENT & ENVIRONMENTAL PROTECTION, FIELD (MOD.- FIRE RETARDANT)	513.36			
0.200	0.087	0.086								0.200		0.200		MFBM	STRUCTURAL LUMBER AND TIMBER - UNTREATED	522.20			
45	42.42	33	32.98	28	33.49	144	122.73			250		250		SY	REPORTING MASONRY (MOD.)	602.30			
						128	128.5			129		129		LF	HEAVY DUTY STEEL BEAM GUARD RAIL (WEATHERING) (MOD. 1 - 8FT. POSTS)	621.21			
	46	45.5								46		46		LF	HEAVY DUTY STEEL BEAM GUARD RAIL (WEATHERING) (MOD. 2)	621.21			
	12	23				112	112			124		124		LF	REMOVAL AND DISPOSAL OF GUARD RAIL	621.80			
5	0	5	0	5	0					20		20		HR	FLAGGERS	630.15			
0.25	0.25	0.25	0.25	0.25						1		1		LS	MOBILIZATION/DEMOBILIZATION	635.11			
0.25	0.25	0.25	0.25	0.25						1		1		LS	TRAFFIC CONTROL	641.10			
	56	36.9								56		56		SY	GEOTEXTILE FOR SILT FENCE	649.51			
	5	5								5		5		LB	SEED	651.15			
	5	10								5		5		LB	FERTILIZER	651.18			
	12	4								12		12		EACH	HAY BALES FOR EROSION CONTROL	651.26			
	2	3.82								2		2		CY	TOPSOIL	651.95			
0.25	0.25	0.25	0.05	0.25	0					1		1		LU	MAINTENANCE OF EROSION PREVENTION & SEDIMENT CONTROL PLAN (N.A.B.I.)	652.30			
25	35	0	13.5	35	0					107.50		107.50		SF	TRAFFIC SIGNS, TYPE A	675.20			
44	60	52	60	22	28	52	60			170		170		LF	FLANGED CHANNEL SIGN POST	675.301			