

# QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	RAILROAD	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							1000				1000		CY	COMMON EXCAVATION	203.15	86			
							200				200		CY	TRENCH EXCAVATION OF EARTH	204.20	31			
							1				1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
							200				200		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	17			
							800				800		CY	SUBBASE OF GRAVEL	301.15	85			
							10				10		CY	AGGREGATE SURFACE COURSE	401.10	2			
							45				45		CY	AGGREGATE SHOULDERS, IN PLACE	402.10	2			
							4				4		CWT	EMULSIFIED ASPHALT	404.65	1			
							1				1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
							39				39		LF	18" CPEP	601.0915	-			
							95				95		LF	30" CPEP(SL)	601.2625	-			
							1				1		EACH	18" CPEPES	601.7015	-			
							1				1		EACH	30" CPEPES	601.7025	-			
							1				1		EACH	PRECAST REINFORCED CONCRETE CATCH BASIN WITH CAST IRON GRATE	604.20	-			
							5				5		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.			
							5				5		HR	TRUCK RENTAL	608.37	EST.			
							5				5		HR	LOADER RENTAL, TYPE I	608.40	EST.			
							0.1				0.1		MGAL	DUST CONTROL WITH WATER	609.10	EST.			
							20				20		CY	STONE FILL, TYPE II	613.11	2			
							1				1		EACH	RELOCATE MAILBOX, SINGLE SUPPORT	617.10	-			
							2				2		EACH	YIELDING MARKER POSTS	619.17	-			
							50				50		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
							400				400		HR	FLAGGERS	630.15	EST.			
							1				1		LS	MOBILIZATION/DEMOLITION	635.11	-			
							1				1		LS	TRAFFIC CONTROL	641.10	-			
							2				2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
							1100				1100		LF	4 INCH YELLOW LINE	646.21	10			
							50				50		LF	24 INCH STOP BAR	646.26	2			
							2				2		EACH	RAILROAD CROSSING SYMBOL	646.32	-			
							3000				3000		SY	GEOTEXTILE UNDER RAILROAD BALLAST	649.21	-			
							75				75		SY	GEOTEXTILE UNDER STONE FILL	649.31	1			
									80		80		SY	GEOTEXTILE FOR SILT FENCE	649.51	0.5			
									50		50		LB	SEED	651.15	2			
									200		200		LB	FERTILIZER	651.18	-			
									1		1		TON	AGRICULTURAL LIMESTONE	651.20	0.2			
									1		1		TON	HAY MULCH	651.25	0.1			
									110		110		CY	TOPSOIL	651.35	2.4			
									570		570		SY	TEMPORARY EROSION MATTING	653.20	4.4			
									50		50		CY	VEHICLE TRACKING PAD	653.35	5.6			
									1		1		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			

PROJECT NAME: SWANTON  
PROJECT NUMBER: STP 2038(16)

FILE NAME: ... \Plot-Files\04\_quantities.ptf PLOT DATE: 8/26/2011  
PROJECT LEADER: G. EDWARDS DRAWN BY: KJR  
DESIGNED BY: KJR CHECKED BY: GAE  
QUANTITY SHEET 1 SHEET 4 OF 25

