



DETOUR PLAN
NOT TO SCALE

MAINTENANCE OF TRAFFIC								
		SIZE WxH	SQ. FT.	NO. REQ.	TOTAL AREA	POST	COLOR	REMARKS
R11-2B		48"x30"	10	2	20	2 POSTS PER SIGN	B/W	8D COPY 8D COPY
SP-1		60"x30"	12.5	4	50	2 POSTS PER SIGN	B/W	ALL 5C COPY
M4-10R		48"x18"	6	4	24	1 POSTS PER SIGN	B/O	
M4-10L		48"x30"	6	6	36	1 POSTS PER SIGN	B/O	
M4-8		30"x15"	3.125	2	6.25	MOUNTED ON POST WITH W1-6L	B/O	
W1-6L		36"x12"	3	2	6	1 POST PER SIGN	B/O	

LEGEND:

- TEMPORARY CONSTRUCTION SIGN
- PROPOSED DETOUR ROUTE
- EXISTING ROADWAY
- STREAM OR RIVER
- TOWN LINE
- RAILROAD
- U.S. NUMBERED ROUTE
- STATE NUMBERED ROUTE
- TOWN HIGHWAY

PLAN NOTES:

1. ALL TEMPORARY SIGNS ARE VAOT TYPE A AND ARE ONLY SHOWN AS RECOMMENDATION FOR THE TOWN. SQUARE STEEL SIGN POSTS SHALL BE INSTALLED FOR EACH SIGN PER STANDARD E-164. THE TOWN IS RESPONSIBLE FOR PROVIDING AND INSTALLING TEMPORARY SIGNS OUTSIDE THE PROJECT AREA.
2. MAINTAIN ACCESS TO EXISTING SIDEWALK AND PEDESTRIAN BRIDGE AT ALL TIMES FOR THE DURATION OF CONSTRUCTION.
3. INSTALL TYPE III BARRICADES AT SIDEWALK WALKWAY AREAS TO SEPARATE WORK AREA FROM PEDESTRIAN TRAFFIC. EXACT LOCATIONS OF BARRICADES SHALL BE DETERMINED BY THE RESIDENT ENGINEER IN THE FIELD. THE COST OF FURNISHING, INSTALLING AND REMOVING TEMPORARY SIGNS AND TYPE III BARRICADES IS PAID FOR UNDER ITEM 641.10, TRAFFIC CONTROL.

Hoyle, Tanner & Associates, Inc.

HTA PROJECT NO. 90427 MODEL Front

PROJECT NAME: MIDDLEBURY-WEYBRIDGE
 PROJECT NUMBER: BHO 1445(33)
 FILE NAME: z06j086dtr.dgn
 PROJECT LEADER: M.D.SARGENT
 DESIGNED BY: J.BICJA
DETOUR PLAN
 PLOT DATE: 9/20/2011
 DRAWN BY: J.B.McQUAD
 CHECKED BY: S.T.JAMES
 SHEET 23 OF 66