

COMPOSITE QUANTITY SHEET 2

TOTAL
FINAL

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES		
STP EH08 (6) - COVERED BRIDGE BASE BID	DECK REPLACEMENT (ADD ALT. A)	CONCRETE REPAIRS (ADD ALT. B)	BRIDGE ST. RET. WALL (ADD ALT. C)	SSMG 72 (ADD ALT. D)	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	TOTAL FINAL QUANTITIES	UNIT	ITEMS				
12	-	-	-	12		24		SF	DETECTABLE WARNING SURFACE	618.30	12	SF	DETECT. WARNING SURFACE				
47	-	-	-	-		47		LF	STEEL BACKED TIMBER GUARDRAIL	621.18	68.23	LF	STEEL BRACED TIMBER GUARDRAIL				
10	-	-	-	-		10		LF	REMOVING AND RESET GUARD RAIL	621.75	12	LF	REMOVE/RESET GUARDRAIL				
15	-	-	-	25		40		HR	UNIFORMED TRAFFIC OFFICERS	630.10	0	HR	UNIFORMED TRAFFIC OFFICERS				
40	-	-	40	160		240		HR	FLAGGERS	630.15	18	HR	FLAGGERS				
0.5	-	-	-	0.5		1		LS	MOBILIZATION / DEMOBILIZATION	635.11	1	LS	MOB/DEMOB				
1	-	-	-	-		1		LS	TRAFFIC CONTROL	641.10	1	LS	TRAFFIC CONTROL				
2	-	-	-	-		2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	2	EACH	PORTABLE CHANGEABLE MSG. SIGN				
-	-	-	-	370		370		LF	4" WHITE LINE	646.20	370	LF	4" WHITE LINE				
-	-	-	-	550		550		LF	4" YELLOW LINE	646.21	550	LF	4" YELLOW LINE				
-	-	-	-	25		25		LF	24" STOP BAR	646.26	25	LF	24" STOP BAR				
-	-	-	-	4		4		EACH	LETTER OR SYMBOL	646.30	4	EACH	LETTER/SYMBOL				
-	-	-	-	100		100		SY	GEOTEXTILE FOR SILT FENCE	649.51	21.63	SY	GEOTEXTILE FOR SILT FENCE				
5	-	-	-	5		10		LB	SEED	651.15	10	LB	SEED				
10	-	-	-	5		15		LB	FERTILIZER	651.18	15	LB	FERTILIZER				
0.03	-	-	-	0.02		0.05		TON	AGRICULTURAL LIMESTONE	651.20	2.03	TON	AGRI. LIMESTONE				
0.03	-	-	-	0.02		0.05		TON	HAY MULCH	651.25	0.14	TON	HAY MULCH				
10	-	-	-	15		25		CY	TOPSOIL	651.35	2	CY	TOPSOIL				
-	-	-	-	11		11		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	3	EACH	INLET PROTECTION DEVICES				
60	-	-	-	-		60		SF	TRAFFIC SIGNS, TYPE A	675.20	66.7	SF	TRAFFIC SIGNS, TYPE A				
90	-	-	-	-		90		LF	SQUARE TUBE SIGN POSTS AND ANCHOR	675.341	12.7	LF	SQ. TUBE SIGN POSTS/ANCHORS				
10	-	-	-	-		10		EACH	REMOVING SIGNS	675.50	16	EACH	REMOVING SIGNS				
-	-	-	-	460		460		LF	ELECTRICAL CONDUIT (2") (PVC)	678.21	703	LF	ELEC. CONDUIT, 2" PVC				
37	-	-	-	-		37		LF	WIRED CONDUIT (2") (PVC)	678.23	0	LF	WIRED CONDUIT, 2" PVC				
-	-	-	-	2		2		EACH	JUNCTION BOX	678.26	0	EACH	JUNCTION BOX				
-	-	-	-	135		135		LF	ELECTRICAL CONDUIT SLEEVE	678.30	14.7	LF	ELECTRICAL CONDUIT SLEEVE				
-	-	-	-	1		1		EA	POWER DROP STANCHION, STREET LIGHTING	679.55	0	EA	POWER DROP STANCHION, STREET LIGHTING				
24	-	-	31	-		55		LF	SPECIAL PROVISION (TIMBER RAILING)	900.640	51.1818	LF	SPECIAL PROVISION, TIMBER RAILING				
-	-	-	-	1		1		LU	SPECIAL PROVISION (MAT DENSITY PAY ADJUSTMENT, SMALL QUANTITY) (N.A.B.I.)	900.650	-(#1,857.93)	LU	MAT DENSITY PAY ADJUST.				
-	-	-	-	1		1		LU	SPECIAL PROVISION (MIXTURE PAY ADJUSTMENT) (N.A.B.I.)	900.650	0	LU	MAT MIXTURE PAY ADJUST.				
1375	-	-	-	-		1375		SF	SPECIAL PROVISION (CEDAR SHINGLE ROOF)	900.670	0	SF	CEDAR SHINGLE ROOF				
33	-	-	-	300		333		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT, SMALL QUANTITY)	900.680	289.71	TON	BITUMINOUS CON. PAVEMENT, SMALL QTY.				
											-(#800.00)	LS	LEAVE SISTERED BEAM UNDER WALKWAY				
											61,650.00	LS	COLD WEATHER CONCRETE CURING BLANKETS				
											60	CY	RIP RAP, TYPE III				
											\$550.00	LS	REBAR (DELIVERED) REBAR NE WALKWAY EXT.				
											\$450.00	LS	FLOOR BEAM DELIVERY				
											0.481	MFEM	FLOOR BEAM ADDITION				
											0.177	MFEM	ONE DECKING ADDITION (FD #6)				
											0.357	MFEM	ONE DECKING ADDITION (FD #8)				
											41,320.00	LS	TENSAR FABRIC (OVER EXCAVATION NW WALL)				
											-(#527.71)	LS	CREDIT FOR OVER EXCAVATION NW WALL				
											180.13	CY	EXISTING SUBSURFACE PIPE REMOVAL EXCAVATION				
											\$300.00	LS	TREE REMOVAL				
											8	EA	LIGHT BASES				
											1	EA	REPLACE WATER VALVE FISHER				

Cl. 16 12/23/14

PROJECT NAME:	WAITSFIELD		
PROJECT NUMBER:	STP EH08(6) AND SSMG 72		
FILE NAME: 620922_FRM.dgn	PLOT DATE:	12/23/2014	
PROJECT MANAGER: EPD	DRAWN BY:	RHB	
DESIGNED BY: RHB	CHECKED BY:	EPD	
COMPOSITE QUANTITY SHEET #2	SHEET	3	OF 30