

**Mike Davis**

---

**From:** Brian <Brian@ccscraneservice.com>  
**Sent:** Wednesday, October 28, 2015 8:23 AM  
**To:** Mike Davis  
**Cc:** jake@arc-steel.com; WALTER@ARC-STEEL.COM  
**Subject:** FW: New Haven RFI 2

Please see the attached reply to RFI #2, Please incorporate these changes into the project.

Thanks,

Brian Richardson  
Project Manager  
CCS Constructors  
138 Munson Ave  
Morrisville, VT  
05661  
Ph. 802-888-7701  
Fax. 802-888-4746  
Cell. 802-730-0444

---

**From:** Suckert, Bob [mailto:Bob.Suckert@vermont.gov]  
**Sent:** Wednesday, October 28, 2015 7:51 AM  
**To:** Brian  
**Cc:** Williams, Chris  
**Subject:** FW: New Haven RFI 2

Brian – Please see the response to RFI #2. Thanks - BOB

---

**From:** Sumner, Todd  
**Sent:** Tuesday, October 27, 2015 3:52 PM  
**To:** Suckert, Bob  
**Cc:** Guyette, Aaron; Williams, Chris  
**Subject:** FW: New Haven RFI 2

Hello Bob,  
See the email below from the Designer Adam Stockin (PB).

I concur with his reply.

Although the 2 and 13/16" cover on the bottom is okay above the pier stem, the design expectation would be to maintain the 3" cover on the underside of the pier cap once you are outside the area of the pier stem.

---

**From:** Stockin, Adam [mailto:Stockin@pbworld.com]  
**Sent:** Tuesday, October 27, 2015 10:47 AM  
**To:** Sumner, Todd  
**Cc:** Guyette, Aaron; Gaudreau, Rebekah J.  
**Subject:** RE: New Haven RFI 2

Todd,