



REQUIRED		
2	END POSTS	EP1R
2	"	EP1L
2	TOP CHORD	U1-3R
2	"	U1-3L
2	"	U3-3
1	BOT	L2-2A
1	"	L2-2B
1	"	L2-2BX
1	"	L2-2A
1	"	L2-2B
4	VERTICALS	V1-U1
4	"	V2-U2
4	"	V3-U3
4	DIAGONALS	D1-U1
4	"	D2-U2
2	"	D3-U3
2	"	M3A-U3
2	"	L3-M3B
12	FLATES	P7
8	"	P8
4	"	P9
4	"	P10
8	"	P11
8	"	P12
2	"	P13
2	"	P14
4	"	P15
2	"	P16
2	"	P17
32	"	P20
24	HUB GUARD POSTS	HG-1B

POWNAL  
 BRZ 144(19) C/2  
 REFERENCE SHEET 8 OF 18  
 SHEET 98 OF 108

STATE OF VERMONT  
 VILLAGE BRIDGE, NORTH POWNAL  
 STATE FLOOD PROJECT 1-B  
 TRUSSES

AMERICAN BRIDGE COMPANY  
 DRAWINGS MADE BY Elinora PLANT  
 WORK FABRICATED AT Elinora PLANT  
 IN CHARGE OF Maloney  
 DRAW. MADE BY C.M.N. DATE 7-21-39  
 DRAW. CHECKED BY S.K. DATE 7-21-39

NOTES:  
 Rivets 3/4"  
 Holes 1/8"  
 Paint: Yes  
 Surfaces riveted in contact in shop or field: Yes.

Rev. 8-10-37  
 Loose fillers welded  
 C.M.N.

SHOP BILL 5 14-b-a-d-a

ORDER No. H2683T SHEET No. 1A