

# QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
SUPERSTR.	ABUT. #1	ABUT. #2				ROADWAY	EROSION CONTROL	BRIDGE	FULL C.C. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						1				1		LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10				
						235				235		CY	COMMON EXCAVATION	203.15				
	220							220		220		CY	UNCLASSIFIED CHANNEL EXCAVATION	203.27				
							10			10		CY	TRENCH EXCAVATION OF EARTH	204.20				
	50							50		50		CY	STRUCTURE EXCAVATION	204.25				
	15							15		15		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30				
						200	20			310		CY	SUBBASE OF GRAVEL	301.15				
						2				2		CWT	EMULSIFIED ASPHALT	404.65				
						66				66		TON	BITUMINOUS CONCRETE PAVEMENT (PG58-34) CHANGED TO PG 58-28 BY CO #3	406.25				
	29	11						40		40		CY	CONCRETE, HIGH PERFORMANCE CLASS B	501.34				
1								1		1		LS	SHORING SUPERSTRUCTURE	502.10				
14292								14292		14292		LB	STRUCTURAL STEEL, ROLLED BEAM	506.50				
4480								4480		4480		LB	STRUCTURAL STEEL	506.60				
	1492	1088						2581		2581		LB	REINFORCING STEEL	507.15				
	36	32						68		68		LF	DRILLING AND GROUTING DOWELS	507.18				
		1						1		1		LS	SHEAR CONNECTORS (10 - 7/8" X 7")	508.15				
1								1		1		LS	STRUCTURAL PAINTING, SHOP APPLIED (7.7 Tons)	513.25				
1								1		1		LS	STRUCTURAL PAINTING, FIELD APPLIED (19.5 Tons)	513.30				
1								1		1		LS	CONTAINMENT & ENVIRONMENTAL PROTECTION, FIELD (19.5 Tons)	513.36				
1								1		1		LS	SURFACE PREPARATION, SHOP (7.7 Tons)	513.40				
1								1		1		LS	SURFACE PREPARATION, FIELD (19.5 Tons)	513.41				
16								16		16		LF	BRIDGE EXPANSION JOINT, VERMONT	516.11				
4.3								4.3		4.3		MFBM	NONSTRUCTURAL LUMBER, UNTREATED	522.30				
2.5								2.5		2.5		MFBM	NONSTRUCTURAL LUMBER, TREATED	522.35				
1								1		1		LS	STRUCTURAL GLUED LAMINATED TIMBER	522.40				
16								16		16		LF	JOINT SEALER, POLYURETHANE	524.21				
310								310		310		LF	BRIDGE RAILING, GALVANIZED 2 RAIL BOX BEAM	525.31				
1								1		1		EACH	PARTIAL REMOVAL OF STRUCTURE	529.20				
	2	2						4		4		EACH	BEARING DEVICE ASSEMBLY, PREFORMED FABRIC PAD	531.10				
							10			10		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25				
						1				1		TON	DUST & ICE CONTROL WITH CALCIUM CHLORIDE	608.15				
							10			10		CY	STONE FILL, TYPE I	613.10				
240								240		240		CY	STONE FILL, TYPE III	613.12				
						180				180		LF	HD STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.215				
						4				4		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60				
						64				64		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80				
						40				40		LF	TEMPORARY TRAFFIC BARRIER	621.90				
									1	1		LS	FIELD OFFICE-ENGINEERS	631.10				
									1	1		LS	TESTING EQUIPMENT - CONCRETE	631.16				
									1	1		LS	TESTING EQUIPMENT - BITUMINOUS	631.17				