



These pieces are part of expansion joint item and drawings

Need to separate out beams as they are paid by weight. Other pieces are lump sum

Total weight : 17512

RECEIVED
MRS. MRS. MRS.
1/12/2010
APPROVED
DATE 1/12/2010

BILL OF MATERIAL										BILL OF MATERIAL										BILL OF MATERIAL									
Qty	Piece									Qty	Piece									Qty	Piece								
Tot.	Mark	Description	Length	Seq. NO.	Seq. Qty	Adv. ABM #	Steel Grade	Remarks		Tot.	Mark	Description	Length	Seq. NO.	Seq. Qty	Adv. ABM #	Steel Grade	Remarks		Tot.	Mark	Description	Length	Seq. NO.	Seq. Qty	Adv. ABM #	Steel Grade	Remarks	
1	B1	BEAM	5017	1	1		M270M-345	GALV		24	B3	BEAM	5017	1	24		M270M-345	GALV		6		19 Dia M164M-I	60					2HD WASH	
1	p44	PL13x257	3987				M270M-345			24	B3	BEAM	5017				M270M-345												
6	p42	PL13x83	101				M270M-345										M270M-345												
6	p41	PL13x77	114				M270M-345										M270M-345												
6		19 Dia M164M-I	60					2HD WASH									M270M-345												
24	B2	BEAM	5017				M270M-345	GALV		1	B4	BEAM	5017				M270M-345												
24	B2	BEAM	5017				M270M-345	GALV		1	p44	PL13x257	3987				M270M-345												
										6	p42	PL13x83	101				M270M-345												
										6	p41	PL13x77	114				M270M-345												

Renaud Bros. Inc.
283 Fort Bridgeman Rd. #2
Vernon, VT. 05354
Phone 1-802 257-7383

Project: **DUMMERSTON BRIDGE**
DUMMERSTON, VT

Holes: 21mm UNF
BOLTS: 19mm DIA. M164M-I GALV UNF
Steel GR: M270M-GR345 UNF
Paint: PER SPECS (GREEN) UNF
Surface Prep: PER SPECS

Rev.No: Date: 9-9-09 Job No. BHO 1442(28)
DWN. BY: EG Checked: MRS Sheet No. 1