

QUANTITY SHEET



SUMMARY OF ESTIMATED QUANTITIES													TOTALS			DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES		
	EROSION CONTROL	TRAINING	ROADWAY	FULL ESC	SUPER STRUC.	APPRO. SLAB #1	APPRO. SLAB #2	ABUT. #1	ADJUT. #2		BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
	20												20		CM	STONE FILL, TYPE I (MOD. - CONSTRUCTION ENTRANCE)	613.10			
			180										160		CM	STONE FILL, TYPE II	613.11			
			50					200	280			460	480		CM	STONE FILL, TYPE IV	613.13			
			50										50		M	VERTICAL GRANITE CURB (CHANGE ORDER #2)	616.21			
			50										50		M	CAST-IN PLACE CEMENT CONCRETE CURB, TYPE B (MOD.)	616.20			SEE CHANGE ORDER #2
			20										20		M	TREATED TIMBER CURB	616.35			
			8										8		EACH	STEEL MARKER POSTS	619.16			
			58										58		M	CHAIN LINK FENCE, 1.8 M	620.12			
			4										4		EACH	BRACING ASSEMBLY FOR CHAIN LINK FENCE, 1.8 M	620.21			
			10										10		M	REMOVAL OF EXISTING FENCE	620.55			
	675												675		M	SNOW FENCE (MOD. - PDF)	620.70			
			260										260		M	STEEL BEAM GUARD RAIL (GALVANIZED)	621.20			
			4										4		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60			
			4										4		EACH	GUARD RAIL APPROACH SECTION, NETC 2 RAIL	621.72			
			237										237		M	REMOVAL AND DISPOSAL OF GUARD RAIL	621.80			
			36.6										36.6		M	TEMPORARY TRAFFIC BARRIER (CHANGE ORDER #3)	621.90			
			75										75		HR	UNIFORMED TRAFFIC OFFICERS	630.10			NOT USED
			175										175		HR	FLAGGERS	630.15			
			+										1		LS	FIELD OFFICE-ENGINEERS	631.10			USED SW CONSTRUCTION OFFICE IN MENDON
			+										1		LS	TESTING EQUIPMENT - CONCRETE	631.16			
			+										1		LS	TESTING EQUIPMENT - BITUMINOUS	631.17			
			+										1		LU	FIELD OFFICE - TELEPHONE (N.A.B.I.)	631.25			NOT USED
		520											520		HR	EMPLOYEE TRAINEESHIP	634.10			NOT USED
			1										1		LS	MOBILIZATION/DEMobilIZATION	635.11			
			1										1		LS	TRAFFIC CONTROL	641.10			
			600										600		M	100 mm WHITE LINE	646.20			
			600										600		M	100 mm YELLOW LINE	646.21			
			320										320		M	TEMPORARY 100 mm WHITE LINE (PAINT)	646.60			
			320										320		M	TEMPORARY 100 mm YELLOW LINE (PAINT)	646.61			
			50										50		EACH	LINE STRIPING TARGETS	646.76			
			8										8		SM	REMOVAL OF EXISTING PAVEMENT MARKINGS	648.85			
			530					240	355				585		SM	GEOTEXTILE UNDER STONE FILL	649.31			
	500												500		SM	GEOTEXTILE FOR SILT FENCE	649.51			
	50												50		KG	SEED	651.15			
	10												10		KG	SEED - WINTER RYE	651.17			
	200												200		KG	FERTILIZER	651.18			
	2												2		T	AGRICULTURAL LIMESTONE	651.20			
	2												2		T	HAY MULCH	651.25			
	170												170		CM	TOPSOIL	651.35			
								145	225				370		SM	GRUBBING MATERIAL	651.40			
	1												1		LS	EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.10			
	60												60		HR	MONITORING EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.20			
	+												1		LU	FIELD MAINT. OF EROSION PREVENTION & SEDIMENT CONTROL PLAN (N.A.B.I.)	652.30			NOT USED
	5000												5000		SM	EROSION MATTING (STRAW MATTING)	654.10			
			2										2		EACH	REMOVING SIGNS	675.50			
			2										2		EACH	ERECTING SALVAGED SIGNS	675.60			SIGNS DELIVERED TO CITY OF RUTLAND WATER TREATMENT PLANT