



Vermont Agency of Transportation
RECEIVED
 CK'D BY RMK OK'D BY
 June 25, 2013
 RESUBMIT NO Approved
 BY JTS DATE 6-26-2013

Table of Units * RF-1 & RF-3 Includes Headwall Weights ** Weights May Vary

CONTRACTORS VTSPE:	Name	Qty	Length	Vol (CY)	Wt (lbs)**	Name	Qty	Length	Vol (CY)	Wt (lbs)**	Name	Qty	Length	Vol (CY)	Wt (lbs)**
	RF-1*	1	4'-2 1/4"	14.54	58,185	FTG-2a	1	8'-11 3/8"	8.73	34,920	WW-3	1	6'-0"	2.18	8,735
	RF-2	4	4'-2 1/4"	11.93	47,705	FTG-3	1	10'-3 1/2"	8.37	33,475	WW-4	1	8'-0"	2.84	11,355
	RF-3*	1	4'-2 1/4"	14.54	58,185	FTG-3a	1	3'-10 3/8"	3.75	14,970	DM-1	1	8'-0"	.59	2,370
	FTG-1	1	6'-3 1/2"	4.18	16,710	FTG-4	5	9'-3"	9.69	38,770	DM-2	1	8'-0"	.59	2,370
	FTG-1a	1	6'-10 3/8"	6.66	26,655	WW-1	1	9'-0"	3.31	13,225	DM-3	1	6'-0"	.44	1,780
	FTG-2	1	10'-2"	8.19	32,790	WW-2	1	11'-3"	3.06	16,230	DM-4	1	6'-0"	.44	1,780

PRECAST CONCRETE RIGID FRAME SHOP DRAWINGS (SDI JOB# 13429)
 SUPERVISOR: M. WHEELER
 DETAILER: C. DUPLANTIS
 CHECKER: M. WHEELER
 ENGINEER: ENGINEERING VENTURES

PROJECT NAME: WOODSTOCK
 PROJECT #: BRO 1444 (55)
 LOCATION: WOODSTOCK, VT
 BRIDGE: #23 ON TOWN HWY 6

CONTRACTOR:
 B.U.R. CONSTRUCTION
 CLAREMONT, NH 03743
 Ph: (603) 542-2801

FABRICATOR:
 193 INDUSTRIAL AVE.
 WILLISTON, VT 05495
 Ph: (802) 658-0201

