

QUANTITY SHEET

			TOTALS		DESCRIPTIONS				
PHASE I AIRPORT ROAD RELOCATION	PHASE II SEWER FORCE MAIN	PHASE III AIRPORT ROAD REPAVE	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	NOTES
2			3	3	ACRE	CLEARING & GRUBBING	201.11	1	
12454		25	13,000	9172.3	CY	COMMON EXCAVATION	203.15	521	
1735			2,000	6822	CY	SOLID ROCK EXCAVATION	203.16	265	
1120			1,150	1264.1	CY	SAND BORROW	203.31	30	SEE CHANGE ORDER #4
328		115	450	435.9	CY	TRENCH EXCAVATION OF EARTH	204.20	7	
65		37.5	120	641.8	CY	TRENCH EXCAVATION OF ROCK	204.21	17	
75			75	345.9	CY	GRANULAR BACKFILL FOR STRUCTURES	204.30		SEE CHANGE ORDER #4
3635			3,800	2957.8	SY	DRILLING AND BLASTING OF SOLID ROCK SUBGRADE	205.20	165	
1580			1,650	1602.5	CY	SUBBASE OF CRUSHED GRAVEL, COARSE	301.25	70	SEE CHANGE ORDER #4
		680	700	759.1	CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	20	SEE CHANGE ORDER #4
690			700	694.4	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE I)	406.25	10	
120		830	1,000	132.8	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE II)	406.25	50	
290			300	1195.96	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE III)	406.25	10	
		280	300	288.91	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE IV)	406.25	20	
1032			1,050	516	LB	REINFORCING STEEL	507.11	18	
6			6	7.86	CY	CONCRETE, CLASS B	541.25		
6			6	6	LF	24" DIA. RCP, CLASS III	601.0825		
88			100	94	LF	24" DIA. CPEP (SL)	601.2620	12	
491			500	494	EA	30" DIA CPEP (SL)	601.2625	9	
6		14	20	7	LF	36" DIA. CPEP	601.2630		
1			1	1	EA	24" DIA. CPEPES	601.7024		
100			100	0	LF	CLEANING CULV. PIPE, IN-PLACE (0 TO 24 IN., INCL.)	601.995		
2			2	2	EA	PRECAST REINFORCED CONCRETE DROP INLET WITH CAST IRON GRATE	604.18		
1			1	1	EA	PRECAST REINFORCED CONCRETE MANHOLE WITH CAST IRON COVER	604.21		
		300	300	200	LF	6" DIA. UNDERDRAIN	605.10		
		1	1	1	EA	6" DIA. UNDERDRAIN FLUSHING BASIN	605.95		
40			40	38	HOURL	ROADWAY PATROL MAINTENANCE	607.10		
100			100	86	HOURL	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25		
105			105	6.5	MGAL	DUST CONTROL WITH WATER	609.10		
485		25	500	86.5	CY	STONE FILL, TYPE I	613.10	26	
2750			2,800	1558	LF	CHAIN LINK FENCE (8')	620.13	50	
			0		LF	GATE FOR CHAIN-LINK FENCE (8')	620.17		REMOVED FROM CONTRACT
20			20	30	EA	BRACING ASSEMBLY FOR CHAIN LINK FENCE (8')	620.22		
1130			1,150	1142	LF	REMOVAL OF EXISTING FENCES	620.55	20	
1			1	0	EA	MANUFACTURED TERMINAL SECTION, FLARED	621.50		NOT USED
1			1	0	EA	MANUFACTURED TERMINAL SECTION, TANGENT	621.51		NOT USED
763			800	0	LF	TEMPORARY TRAFFIC BARRIER	621.90	37	NOT USED
60			60	120	LF	SLEEVES FOR UTILITIES	625.10		
	250		250	0	LF	DRILLED OR DRIVEN WELL	626.15		DELETED BY CHANGE ORDER #7
	50		50	0	LF	WELL CASING PIPE	626.20		DELETED BY CHANGE ORDER #7
	50		50	0	LF	GROUTING OF WELL CASING PIPE	626.22		DELETED BY CHANGE ORDER #7
	4		4	0	HOURL	PUMP TEST FOR YIELD	626.30		DELETED BY CHANGE ORDER #7
	1		1	0	LS	SUBMERSIBLE PUMP SYSTEM	627.25		DELETED BY CHANGE ORDER #7
	150		150	0	LF	PLASTIC WATER PIPE FLEXIBLE	629.32		DELETED BY CHANGE ORDER #7
450			500	377	HOURL	FLAGGERS	630.15	50	
1			1	1	LS	FIELD OFFICE, ENGINEERS	631.10		
1			1	1	LS	TESTING EQUIPMENT, BITUMINOUS	631.17		
3			3,000	201	DL	FIELD OFFICE TELEPHONE	631.26		
1			1	1	LS	MOBILIZATION/DEMOLITION	635.11		

▲ NOTE: CHANGE ORDER #4 ALLOWS THE USE OF DENSE GRADED CRUSHED STONE IN LIEU OF SAND BORROW, GRANULAR BACKFILL FOR STRUCTURES, AND COARSE GRADED CRUSHED STONE

**RECORD DRAWING
DECEMBER 27, 2013**

▲ RECORD DRAWING AP 3-50-0015-34

VERMONT AGENCY OF TRANSPORTATION



PROJECT NAME: RUTLAND SOUTHERN VERMONT REGIONAL AIRPORT
CLARENDON, VERMONT
PROJECT NUMBER: AV14-8008-300
FILE NAME: z07h124qs-RD.dgn PLOT DATE: 12/30/2013
PROJECT LEADER: F. WALSH DRAWN BY: M. WASSON
DESIGNED BY: M. WASSON CHECKED BY:
QUANTITY SHEET - 1 SHEET 3 OF 29

12/30/2013 J:\38397229 RUT RSA 19 Improvements Final Design & CIPhase 1\6.0 CADD\6.1 Plan Sheets\RECORD DRAWINGS\z07h124qs-RD.dgn

AP 3-50-0015-34