



**GEOTEXTILE FOR SILT FENCE:**

10+15 TO 11+40, LT.  
 13+40 TO 14+25, LT.  
 11+25 TO 13+50, RT.

**TEMPORARY STONE CHECK DAMS, TYPE 1:**

11+10, LT.  
 12+50, LT.  
 13+00, LT.  
 13+50, LT.  
 14+15, LT.

**LEGEND:**

- GEOTEXTILE FOR SILT FENCE.
- TEMPORARY STONE CHECK DAM.

**NOTES:**

1. THE AREA OF DISTURBANCE IS 7702 SF.
2. INSTALL SILT FENCE AT THE LIMITS OF DISTURBANCE PRIOR TO ANY SLOPE WORK, AS SHOWN ON THE PLANS.
3. INSTALL STONE CHECK DAMS AT THE LIMITS OF NEWLY CONSTRUCTED AND EXISTING SWALES, AS SHOWN ON THE PLANS.
4. ALL NEWLY CONSTRUCTED SLOPES SHALL BE TOPPED WITH MULCH AT THE END OF EACH WORK DAY IN ACCORDANCE WITH THE SPECIFICATIONS.

**AS BUILT  
 RECORD PLANS**

0 20 40  
 SCALE IN FEET

**RFC - 12/21/2010  
 WILLIAMS STREET DETOUR**

**BECK & BELLUCCI, INC. TYLIN INTERNATIONAL**

PROJECT NAME: BRATTLEBORO	PLOT DATE: 12/21/2010
PROJECT NUMBER: 1M 091-(150)	DRAWN BY: J. R. Howe P.E.
FILE NAME: HW-100-WSD-80L.dgn	CHECKED BY: J. R. Howe P.E.
PROJECT LEADER: Brian W. Clogston P.E.	WILLIAMS STREET DETOUR EPSC SITE PLAN
DESIGNED BY: Phillip E. Kendall P.E.	SHEET HW-100-WSD-80I