

QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES							TOTALS		DESCRIPTIONS						
						ROADWAY	TRAINING	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND
						575				575		SY	GEOTEXTILE UNDER STONE FILL	649.31	2
						60				60		SY	GEOTEXTILE FOR SILT FENCE	649.51	8
						150				150		LB	SEED	651.15	EST.
						925				925		LB	FERTILIZER	651.18	EST.
						5				5		TON	AGRICULTURAL LIMESTONE	651.20	EST.
						5				5		TON	HAY MULCH	651.25	EST.
						375				375		CY	TOPSOIL	651.35	EST.
						2450				2450		SY	TEMPORARY EROSION MATTING	653.20	12
						60				60		LB	TUBULAR ALUMINUM SIGN POST	675.32	4
						1				1		EACH	REMOVING SIGNS	675.50	-
						1				1		EACH	ERECTING SALVAGED SIGNS	675.60	-
						61				61		EACH	REMOVAL OF EXISTING DELINEATOR	676.12	-
						1				1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-
						10				10		CY	SPECIAL PROVISION (CONTROLLED DENSITY (FLOWABLE) FILL)	900.608	EST.
						61				61		EACH	SPECIAL PROVISION (DELINEATOR WITH STEEL POST)	900.620	-
						600				600		EACH	SPECIAL PROVISION (STEEL BEAM GUARDRAIL DELINEATOR)	900.620	EST.
						250				250		EACH	SPECIAL PROVISION (STEEL BEAM GUARDRAIL OFFSET BLOCK)	900.620	EST.
						25500				25500		SY	SPECIAL PROVISION (COLD PLANING BITUMINOUS PAVEMENT FOR SUPERELEVATION CORRECTION)	900.675	130
						100				100		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT SURFACE PREPARATION, TYPE I)	900.680	EST.
						3000				3000		CWT	SPECIAL PROVISION (EMULSIFIED ASPHALT) (RS-IH OR CRS-IH)	900.683	9
										1		LS	SUPPLEMENTAL AGREEMENT (641.10 TRAFFIC CONTROL - RAMPS)	900.545	

DETAILED SUMMARY OF QUANTITIES		
QUANTITY	UNIT	ITEMS
		SPECIAL PROVISION (COLD PLANING BITUMINOUS PAVEMENT FOR SUPERELEVATION CORRECTION)
20480	SY	MM 73.542 - MM 74.451
4890	SY	MM 74.451 - MM 74.593
130	SY	ROUNDING
25500	SY	TOTAL
24,747		

PROJECT NAME: HARTLAND-NORWICH
 PROJECT NUMBER: IM 091-1(59)
 FILE NAME: /pave/06a202/p06a202.dgn PLOT DATE: 21-NOV-2012 11:45
 PROJECT LEADER: PTS DRAWN BY: WWG
 DESIGNED BY: NULL CHECKED BY: PTS
 IPARM FILE NAME: 06A202_I9 SHEET 19 OF 60