

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
						ROADWAY	BRIDGE	FULL E & C ITEMS	ROADWAY (ALTERNATE A)	ROADWAY (ALTERNATE B)	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						47000					47000		LF	SHOULDER BERM REMOVAL	203.40	621			
						1					1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	EST.			
						4270					4270		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	48			COLD PLANING, BITUMINOUS PAVEMENT
						620					620		TON	AGGREGATE SHOULDERS	402.12	41			
						1					1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
						50000					50000		LB	BITUMINOUS CRACK SEALING, "BLOW AND GO" METHOD (AASHTO M324 (ASTM D 6690) TYPE II)	417.20	EST.			
							100				100		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	19			
							100				100		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	EST.			
						100					100		HR	POWER BROOM RENTAL, TYPE II	608.31	EST.			
						1000					1000		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
						250					250		HR	FLAGGERS	630.15	EST.			AGGREGATE SHOULDERS
								1			1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
						1					1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
						1					1		LS	TRAFFIC CONTROL	641.10	-			
						3					3		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
						132000					132000		LF	DURABLE 6 INCH WHITE LINE, POLYUREA	646.424				
						106000					106000		LF	DURABLE 6 INCH YELLOW LINE, POLYUREA	646.434				
						2100					2100		LF	DURABLE 12 INCH WHITE LINE, POLYUREA	646.464				
						110					110		LF	DURABLE 12 INCH YELLOW LINE, POLYUREA	646.474				
						80					80		LF	DURABLE 24 INCH STOP BAR, POLYUREA	646.484				
						30					30		EACH	DURABLE LETTER OR SYMBOL, POLYUREA	646.494				
						132000					132000		LF	TEMPORARY 6 INCH WHITE LINE, PAINT	646.622	2230			
						106000					106000		LF	TEMPORARY 6 INCH YELLOW LINE, PAINT	646.632	1794			
						2100					2100		LF	TEMPORARY 12 INCH WHITE LINE, PAINT	646.662	168			
						110					110		LF	TEMPORARY 12 INCH YELLOW LINE, PAINT	646.672	10			
						80					80		LF	TEMPORARY 24 INCH STOP BAR, PAINT	646.682	8			
						30					30		EACH	TEMPORARY LETTER OR SYMBOL, PAINT	646.692				
						7000					7000		EACH	LINE STRIPING TARGETS	646.76	1150			
						180500					180500		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	1808			
						1					1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
						50					50		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT SURFACE PREPARATION, TYPE I)	900.680	EST.			
														BEGIN ALTERNATE ZA1					
									340000		340000		SY	SPECIAL PROVISION (PAVER PLACED SURFACE TREATMENT, TYPE C)	900.675	3635			
														END ALTERNATE ZA1					

PROJECT NAME: LYNDON-BARTON
PROJECT NUMBER: IM SURF (34)
FILE NAME: pl2a286.dgn
PROJECT LEADER: M. FOWLER
DESIGNED BY: L. BULLOCK
QUANTITY SHEET 1
PLOT DATE: 15-APR-2014 14:07
DRAWN BY: L. BULLOCK
CHECKED BY: J. HARRINGTON
SHEET 4 OF 21