

# QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
							ROADWAY	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							95			95	99	EACH	THINNING AND TRIMMING FOR SIGNS	201.31	1			
							1			1	0	CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
							950			950	1600	LF	REMOVE AND RESET GUARDRAIL	621.75	EST			
							875			875	1531.75	HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
							175			175	91	HR	FLAGGERS	630.15	EST			
							1			1	1	LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
							1			1	1	LS	TRAFFIC CONTROL	641.10	-			
							4			4	4	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
							2			2	2	EACH	PORTABLE ARROW BOARD	641.16	-			
								100		100	147	LB	SEED	651.15	4			
								400		400	487	LB	FERTILIZER	651.18	1			
								2		2	0.33	TON	AGRICULTURAL LIMESTONE	651.20	0.4			
								2		2	1.44	TON	HAY MULCH	651.25	0.4			
							430			430	36	CY	TOPSOIL	651.35	-			
							8260			8260	8016	SF	TRAFFIC SIGNS, TYPE A	675.20	0.6			
							11385			11385	10798.3	SF	TRAFFIC SIGNS, TYPE B	675.21	2.25			
							50350			50350	47816	LB	W-SHAPE STEEL SIGN POST	675.31	4			
							54230			54230	52101	LB	TUBULAR STEEL SIGN POST	675.33	1.6			
							10865			10865	9360	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	4.9			
							44			44	50	EACH	FOUNDATION FOR W-SHAPE STEEL POST, 24 INCH DIAMETER	675.41	-			
							479			479	458	EACH	FOUNDATION FOR TUBULAR STEEL POST	675.43	-			
							1321			1321	1325	EACH	REMOVING SIGNS (TYPE A)	675.50	-			
							89			89	84	EACH	REMOVING SIGNS (TYPE B)	675.50	-			
							24			24	60	EACH	ERECTING SALVAGED SIGNS	675.60	-			
							2850			2850	3705	EACH	DELINEATOR WITH STEEL POST	676.10	34			
							2400			2400	3049	EACH	REMOVAL OF EXISTING DELINEATOR	676.12	37			
							71			71	59	EACH	SPECIAL PROVISION (FOUNDATION FOR W-SHAPE STEEL POST 24 INCH DIAMETER)	900.620	-			
							2			2	2	EACH	SPECIAL PROVISION (FOUNDATION FOR W-SHAPE STEEL POST 30 INCH DIAMETER)	900.620	-			
							1			1	1	EACH	SPECIAL PROVISION (SOLAR-POWERED FLASHING BEACON ASSEMBLY, WEIGH STATION)	900.620	-			
							0			0	1	LS	TESTING EQUIPMENT, CONCRETE (ITEM COD 001)	631.16	-			
							0			0	1	LS	SUPPLEMENTAL AGREEMENT (PROCUREMENT OF CONFLICTING STEEL SIGN POST) (ITEM ADDED WITH COD 002)	900.545	-			

CLD 12-0350 MODEL: QSS



PROJECT NAME: GUILFORD-ROCKINGHAM  
PROJECT NUMBER: IMG SIGN(44)  
FILE NAME: z12A528frm.dgn  
PROJECT LEADER: C. GREGORY  
DESIGNED BY: D. MUNRO  
QUANTITY SHEET

PLOT DATE: 5/12/2014  
DRAWN BY: J. SMITH  
CHECKED BY: K. RUTTER  
SHEET 4 OF 157