

QUANTITY SHEET 2

| SUMMARY OF ESTIMATED QUANTITIES | | | | | | | | | | TOTALS | | DESCRIPTIONS | | | | DETAILED SUMMARY OF QUANTITIES | | |
|---------------------------------|--|--|--|--|---------|--------|-------------|-------------|-------------|-------------|-------|--------------|--|-------------|-------|--------------------------------|------|--|
| | | | | | ROADWAY | BRIDGE | C. E. ITEMS | ALTERNATE A | ALTERNATE B | GRAND TOTAL | FINAL | UNIT | ITEMS | ITEM NUMBER | ROUND | QUANTITIES | UNIT | ITEMS |
| | | | | | | | | | | | | | BEGIN OPTION DD | | | | | |
| | | | | | 2 | | | | | 2 | | EACH | DURABLE RAILROAD CROSSING SYMBOL, THERMOPLASTIC | 646.512 | - | | | |
| | | | | | 2 | | | | | 2 | | EACH | DURABLE RAILROAD CROSSING SYMBOL, POLYUREA | 646.514 | - | | | |
| | | | | | | | | | | | | | END OPTION DD | | | | | |
| | | | | | 38000 | | | | | 38000 | | LF | TEMPORARY 6 INCH WHITE LINE, PAINT | 646.622 | 709 | | | |
| | | | | | 32000 | | | | | 32000 | | LF | TEMPORARY 6 INCH YELLOW LINE, PAINT | 646.632 | 1016 | | | |
| | | | | | 40 | | | | | 40 | | LF | TEMPORARY 12 INCH YELLOW LINE, PAINT | 646.672 | EST | | | |
| | | | | | 130 | | | | | 130 | | LF | TEMPORARY 24 INCH STOP BAR, PAINT | 646.682 | 8 | | | |
| | | | | | 58 | | | | | 58 | | EACH | TEMPORARY LETTER OR SYMBOL, PAINT | 646.692 | 4 | | | |
| | | | | | 75 | | | | | 75 | | LF | TEMPORARY CROSSWALK MARKING, PAINT | 646.702 | 3 | | | |
| | | | | | 2 | | | | | 2 | | EACH | TEMPORARY RAILROAD CROSSING SYMBOL, PAINT | 646.712 | - | | | |
| | | | | | 1800 | | | | | 1800 | | EACH | LINE STRIPING TARGETS | 646.76 | 76 | | | |
| | | | | | 1 | | | | | 1 | | LU | PRICE ADJUSTMENT, FUEL (N.A.B.I.) | 690.50 | - | | | |
| | | | | | 2 | | | | | 2 | | EACH | SPECIAL PROVISION (PEDESTRIAN SIGNAL HEADS, COUNTDOWN)(VT. ROUTE 62 @ BERLIN STREET) | 900.620 | - | | | |
| | | | | | 1 | | | | | 1 | | EACH | SPECIAL PROVISION (VEHICLE STOP BAR DETECTION SYSTEM)(VT 62 @ BERLIN STREET) | 900.620 | - | | | ALTERNATE ZA1 SPECIAL PROVISION (PAVER PLACED SURFACE TREATMENT, TYPE C) |
| | | | | | 87000 | | | | | 87000 | | SY | SPECIAL PROVISION (HOT-IN-PLACE RECYCLE) | 900.675 | 1207 | 103,235 | SY | VT. ROUTE 62 EB & WB |
| | | | | | 50 | | | | | 50 | | TON | SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT SURFACE PREPARATION, TYPE I) | 900.680 | EST | 1,765 | SY | ROUND |
| | | | | | | | | | | | | | BEGIN ALTERNATE ZA1 | | | 105,000 | SY | TOTAL |
| | | | | | | | | | 105000 | 105000 | | SY | SPECIAL PROVISION (PAVER PLACED SURFACE TREATMENT, TYPE C) | 900.675 | 1765 | | | ALTERNATE ZA2 SPECIAL PROVISION (6.3 MM POLYMER MODIFIED BIT. CONC. PAVEMENT)(SBR OR SBS POLYMER) |
| | | | | | | | | | | | | | END ALTERNATE ZA1 | | | | | |
| | | | | | | | | | | | | | BEGIN ALTERNATE ZA2 | | | | | |
| | | | | | | | | | 1 | 1 | | LU | AIR VOIDS PAY ADJUSTMENT (N.A.B.I.) | 490.31 | - | 6,022 | TON | VT. ROUTE 62 EB & WB |
| | | | | | | | | | 6100 | 6100 | | TON | SPECIAL PROVISION (6.3 MM POLYMER-MODIFIED BITUMINOUS CONCRETE PAVEMENT)(SBR OR SBS POLYMER) | 900.680 | 78 | 78 | TON | ROUND |
| | | | | | | | | | 800 | 800 | | CWT | SPECIAL PROVISION (EMULSIFIED ASPHALT)(RS-1H OR CRS-1H) | 900.683 | 105 | 6,100 | TON | TOTAL |
| | | | | | | | | | | | | | END ALTERNATE ZA2 | | | | | |

PROJECT NAME: BERLIN-BARRE CITY
 PROJECT NUMBER: NH SURF(44)
 FILE NAME: I3B634/pvtmgf/pi3b634.dgn PLOT DATE: 06-JUN-2014
 PROJECT LEADER: J. HARRINGTON DRAWN BY: PVT. MGT.
 DESIGNED BY: PVT. MGT. CHECKED BY: PVT. MGT.
 QUANTITY SHEET 2 SHEET 12 OF 64