



BRIDGE #6N (WESTBOUND)
 LEFT ELEVATION - FACING FROM CENTER OF ROADWAY

ALL DIMENSIONS SHOWN ARE ALONG CURVE
 APPROXIMATE RADIUS = 1,654 ft.
 PAY LENGTH = 230'-5 5/16" (THIS SHEET)
 TOTAL PAY LIMIT ITEM 525.33 (STEEL BRIDGE RAIL, NETC 2-RAIL) = 8665 LF

NOTES:

1. ALL TUBING IS STRAIGHT, NO SHOP CURVING NECESSARY TO FIT BRIDGERAIL TUBES ALONG REQUIRED RADIUS.
2. ALL DIMENSIONS HAVE BEEN DEVELOPED FROM CONTRACT PLANS ONLY.
3. CONTRACTOR MUST FIELD-VERIFY DIMENSIONS PRIOR TO APPROVAL.

REVISIONS		
No.	Remarks	Date
0	Initial submittal	01/26/01
1	FINAL "AS-BUILT"	11/8/01

HIGHWAY SAFETY CORP.
 GLASTONBURY, CT

ITEM 525.33 - BRIDGE RAILING NETC 2-RAIL	DRAWN P. Radice
IM IR 089-1(8)	CHECKED <i>[Signature]</i>
WINDSOR COUNTY	DATE 1/23/01
TOWNS OF HARTFORD, SHARON & ROYALTON	SCALE NONE
INTERSTATE ROUTE 89	HSC REFERENCE NO. 1239
GENERAL CONTRACTOR MORRILL CONSTRUCTION INC.	SIZE D REVISION <i>[Symbol]</i>
SUB CONTRACTOR F.R. LAFAYETTE INC.	SHEET NO. 3 of 24