

Moretown/Middlesex BRS 0284(14) Right of Way Stakeout
 Surveyed by L.Orvis PC/R.Bockus
 Resident Engineer Bob Suckert

Note: BND= Bounds are 3/4" Dia. by 4' Long with Aluminum Cap Stamped " BRS
 0284<14> LS #451"

Coordinate Report

Pt Name	Northing	Easting	Elevation	Description
6	58,562.010	88,881.280	458.500	HVCTRL
7	59,582.780	88,746.540	457.900	HVCTRL
8	58,775.560	88,782.810	458.890	HVCTRL
10	58,218.280	88,299.900	451.970	HVCTRL
11	57,758.610	89,362.170	457.470	HVCTRL
12	57,487.050	89,426.030	454.710	HVCTRL
500	58,894.653	88,848.743	460.670	HVCTRL
501	58,209.463	89,370.859	453.611	HVCTRL
506	59,120.898	88,795.935	457.381	HVCTRL

Alignment Control

50	58,286.957	88,897.457	0.000	POB 101+41.83
51	58,400.988	88,913.971	0.000	PC 103+16.75
52	58,595.282	88,878.214	0.000	PT 104+58.88
53	58,840.486	88,839.921	0.000	PC 105+25.04
54	58,742.143	88,858.610	0.000	PT 106+30.88
55	58,752.265	88,874.838	0.000	POE 106+50.00
59	59,408.930	88,766.481	0.000	POB 260+00.00
60	59,316.550	88,769.800	0.000	POE 260+92.44
61	59,006.320	88,778.790	0.000	PC 263+42.84
62	58,626.830	88,977.370	0.000	PT 269+37.45
63	58,391.330	89,226.170	0.000	PC 271+80.03
64	58,095.290	89,372.710	0.000	PT 275+17.32
65	57,764.490	89,408.050	0.000	POE 278+50.01
66	58,879.339	88,813.679	0.000	POB 68+50.00
67	58,825.913	88,861.626	0.000	PC 68+11.35
68	58,803.007	88,844.937	0.000	PT 68+40.90
69	58,738.849	88,841.806	0.000	POE 69+05.75

Bounds Set "September 27&28, 2010"

600	59,308.124	88,745.332	452.285	291+00 R24.75 BND*Ground Level
601	59,310.193	88,803.051	453.800	261+00 L33.00 BND*Ground Level
602	59,160.316	88,808.448	454.965	262+50 L33.00 BND*Ground Level
603	59,160.688	88,819.967	454.576	262+50 L44.54 BND*Ground Level
604	59,065.123	88,745.808	453.727	203+42.84 R33.00 BND*Ground Level
605	58,972.808	88,853.131	453.486	264+50 L62.83 BND*Ground Level
606	58,977.284	88,874.849	452.041	264+50 L85.00 BND*Ground Level
607	58,940.388	88,762.128	455.104	264+62.84 R33.00 BND*Ground Level
608	58,718.908	88,788.783	457.049	105+84.32 L44.00 BND*Ground Level
609	58,910.382	88,893.165	451.467	265+30.15 L85.00 BND*Ground Level
610	58,835.532	88,796.984	453.544	105+33.04 L44.00 BND*3"Below Ground
611	58,669.904	88,842.275	451.778	104+56.68 L44.00 BND*Ground Level
612	58,480.113	88,890.119	452.728	103+35.95 L24.75 BND*Ground Level
613	58,184.463	89,278.631	445.403	274+00 R71.86 BND*Ground Level
614	58,081.752	89,318.214	446.091	275+25 R55.63 BND*Ground Level
615	58,059.999	89,349.738	449.666	275+50 R26.60 BND*2"Below Ground
616	57,998.444	89,357.377	450.712	276+12 R26.54 BND*2"Below ground

DATUM	
VERTICAL	NAVD 83
HORIZONTAL	NAD 88
ADJUSTMENT	Compass

PROJECT NAME:	Moretown - Middlesex
PROJECT NUMBER:	BRS 0284 (14)
FILE NAME:	78f219/survey/xf219t1.dgn
PROJECT LEADER:	
DESIGNED BY:	
PLOT DATE:	02-DEC-2011
DRAWN BY:	R. Bullock
CHECKED BY:	
ROW SHEETS:	6 OF 20