

GUARD RAIL REQUIRED ON LEFT

- Sta 259+37 to 259+53 Length 16M
- 259+60 - 259+85 - 16'
- 267+20 - 268+16 - 98'
- 269+13 - 269+37 - 24'

ON RIGHT

- Sta 259+37 to 259+53 Length 16M
- 259+60 - 259+85 - 16'
- 267+20 - 267+68 - 48'
- 269+13 - 269+37 - 24'

TOTAL THIS SHEET 256M

CULVERT REPAIRS REQUIRED

- Sta 267+44 Lengthen 16" Cor I.P. 6M
- 1-2-9 concrete 1.5 cu yds
- Sta 269+25 Lengthen 18" Cor I.P. 6M
- 1-2-9 concrete 1.5 cu yds

STONE BASE REQUIRED

Sta 259+69 to 271+00 Length 1131M

RELAYING PIPE CULVERTS

Sta 267+44 16" Cor Iron Pipe 24M

FED. ROAD DIST. NO.	STATE	FED. AID/ISSUAL	SHEET TOTAL
9	Vt.	27	100/21 10 75

PLAN	DATE	BY	CHECKED
11/17/75	11/17/75	W.C. Lamberton	W.C. Lamberton

PROFILE	DATE	BY	CHECKED
11/17/75	11/17/75	W.C. Lamberton	W.C. Lamberton

