



STA 135+00
PROJECT RESUMES

BM #24 SPIKE IN ROOF OF 15'xLM
215' Lt. Sta 138+86
ELEV. 157.71

STA 142+00 TO 148+00
CLEARING & TRIMMING ROADSIDE (ITEM 100)
(Cut brush along fence)

Sta 137+25 - Sta 138+65 RT
CONSTRUCT CONCRETE CRIBBING
(Item 71 - modified)
For details of design and
construction see sheets 2, 8, 9.

SLOPE TO BE BODDED (Item 102)
3" TOPSOIL (Item 106)
(To prevent erosion)

When slope is rough graded, place a
minimum of 12" of selected excess excavation over
exposed clay surface before spreading topsoil.
(See sheet 2)

erosion
slope
Barricade to be constructed
along top of slope to prevent
washing.

STA 139+00 TO 149+00 RT
CLEARING & TRIMMING ROADSIDE (ITEM 100) (Cut brush along fence line)

Sta 148+00 - 149+00
CLEARING & TRIMMING
ROADSIDE (ITEM 100)
(Clean up along
fence line)

STA 151+00 TO 154+30 RT
CLEARING & TRIMMING ROADSIDE (ITEM 100)
(Thin out brush tangle along fence line)

STA 157+00 TO 164+00 RT
CLEARING & TRIMMING ROADSIDE (ITEM 100)
(Clean up unsightly brush along fence)

Sta 148+00 - 149+00
CLEARING & TRIMMING ROADSIDE (ITEM 100)
(Clean up along wall)

STA 174+90 TO 177+70 RT
CLEARING & TRIMMING ROADSIDE (ITEM 100)
(Clean up along fence line)

STA 164+00 TO 170+70
CLEARING & TRIMMING ROADSIDE (ITEM 100)

SERIES - EAP NO-104A (Landscape)
SHEET 3 OF 2 1/2

40