

# QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES							TOTALS		DESCRIPTIONS						
							ROADWAY	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND
							1			1		EACH	THINNING AND TRIMMING FOR SIGNS	201.31	-
							1520			1520		CY	EARTH BORROW	203.30	20
							11000			11000		LF	SHOULDER BERM REMOVAL	203.40	58
							1			1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-
							1200			1200		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	11
							445			445		TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.28	4
							3950			3950		TON	AGGREGATE SHOULDERS	402.12	28
							15			15		TON	AGGREGATE SHOULDERS, RAP	402.13	EST.
							1020			1020		CWT	EMULSIFIED ASPHALT	404.65	3
							1			1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-
							18300			18300		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	199
							1			1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-
							1			1		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32	-
							1			1		LU	SURFACE TOLERANCE PAY ADJUSTMENT (N.A.B.I.)	490.33	-
							1			1		LU	LONGITUDINAL JOINT COMPACTION PAY ADJUSTMENT (N.A.B.I.)	490.34	-
								60		60		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	4
								20		20		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	EST.
							100			100		HR	POWER GRADER RENTAL	608.15	EST.
							250			250		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.
							205			205		HR	POWER BROOM RENTAL, TYPE I	608.30	EST.
							500			500		HR	TRUCK RENTAL	608.37	EST.
							250			250		HR	LOADER RENTAL, TYPE I	608.40	EST.
							305			305		CY	STONE FILL, TYPE I	613.10	4
							45			45		CY	STONE FILL, TYPE II	613.11	4
							10			10		LF	TREATED TIMBER CURB	616.35	-
							5			5		EACH	RELOCATE MAILBOX, SINGLE SUPPORT	617.10	-
							120			120		EACH	YIELDING MARKER POSTS	619.17	EST.
							4475			4475		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	31.5
							4775			4775		LF	STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.205	31
							125			125		LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21	12.4
							53			53		EACH	MANUFACTURED TERMINAL SECTION, FLARED	621.50	-
							3			3		EACH	MANUFACTURED TERMINAL SECTION, TANGENT	621.51	-
							4			4		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-
							175			175		EACH	REPLACE GUARDRAIL POST ASSEMBLY	621.76	EST.
							90			90		EACH	REPLACE GUARDRAIL BEAM UNIT	621.77	EST.
							675			675		LF	ADJUST HEIGHT OF GUARDRAIL	621.79	20.5
							10100			10100		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	10.5
							54			54		EACH	REMOVAL AND DISPOSAL OF GUIDE POSTS	621.81	-
							1800			1800		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.
							5350			5350		HR	FLAGGERS	630.15	EST.

DETAILED SUMMARY OF QUANTITIES		
QUANTITY	UNIT	ITEMS
		COLD PLANING, BITUMINOUS PAVEMENT
589	SY	VT 102
600	SY	TOWN HIGHWAYS
1189	SY	SUBTOTAL
11	SY	ROUNDING
1200	SY	TOTAL
		SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
13583	TON	ROUTE X, TYPE IVS, WEARING COURSE
4374	TON	ROUTE X, TYPE IVS, LEVELING COURSE
53	TON	TOWN HIGHWAYS, TYPE IVS, WEARING COURSE
91	TON	GRAVEL PULLOFFS, TYPE IVS, WEARING COURSE
18101	TON	SUBTOTAL
199	TON	ROUNDING
18300	TON	TOTAL

PROJECT NAME: BLOOMFIELD-LEMINGTON  
PROJECT NUMBER: STP 2610(1)  
FILE NAME: /pave/06c052/pc052 PLOT DATE: 19-JUN-2013 16:59  
PROJECT LEADER: PTS DRAWN BY: SNG  
DESIGNED BY: NLL CHECKED BY: PTS  
IPARM FILE NAME: 06C052.7 SHEET 7 OF 82