

COMPOSITE QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES			
STP 2623(1)					STP 2000(24)					GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITY	UNIT	ITEMS
ROADWAY	TRAINING	BRIDGE NO. 7	FULL C.E. ITEMS	ROADWAY	TRAINING	LANDSCAPING	EROSION CONTROL	FULL C.E. ITEMS										
					2					2		EACH	REMOVING MEDIUM TREES	201.15	-			
	15				1					16		EACH	THINNING AND TRIMMING FOR SIGNS	201.31	2			
	150				400					550		CY	COMMON EXCAVATION	203.15	29			FOR INDIVIDUAL PROJECT BREAKDOWN SEE SHEETS 18-20 AND 89-90
	50				200					250		CY	SOLID ROCK EXCAVATION	203.16	13.7			
					90					90		CY	TRENCH EXCAVATION OF EARTH	204.20	8			
					15					15		CY	TRENCH EXCAVATION OF ROCK	204.21	1			
	1				1					2		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
					45					45		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30	5			
	79800									79800		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	56			
					200					200		CY	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.26	25			
	250									250		TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.28	26.8			
					150					150		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	13			
	250									250		TON	AGGREGATE SHOULDERS, RAP	402.13	8			
	340				1					341		CWT	EMULSIFIED ASPHALT	404.65	9			
	1				1					2		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
	9900									9900		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	34			
	1									1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-			
			50							50		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	3			
	35									35		LF	METAL HAND RAILING	525.15	2.1			
	3									3		CY	CONCRETE, CLASS B	541.25	0.4			
			50							50		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	-			
					55					55		LF	8" CPEP(SL)	601.2603	4			
					5					5		EACH	PRECAST REINFORCED CONCRETE CATCH BASIN WITH CAST IRON GRATE	604.20	-			
	16									16		EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	-			
	64									64		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	-			
	63				7					70		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	-			
	60									60		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	-			
	39									39		EACH	CHANGING ELEVATION OF SEWER MANHOLES	604.42	-			
					5					5		EACH	CAST IRON COVER WITH FRAME	604.55	-			
	30									30		HR	POWER GRADER RENTAL	608.15	3			
	95									95		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.			
	25									25		HR	POWER BROOM RENTAL, TYPE I	608.30	EST.			
	55									55		HR	POWER BROOM RENTAL, TYPE II	608.31	EST.			
	95									95		HR	TRUCK RENTAL	608.37	EST.			
	95									95		HR	LOADER RENTAL, TYPE I	608.40	EST.			

PROJECT NAME: BRATTLEBORO
 PROJECT NUMBER: STP 2623(I) & STP 2000(24)
 FILE NAME: /pave/06d214/pd214 PLOT DATE: 05-APR-2010
 PROJECT LEADER: PTS DRAWN BY: WWG
 DESIGNED BY: NLL CHECKED BY: PTS/NLL
 IPARM FILE NAME: 06D214_03 SHEET 3 OF 163