

# COMPOSITE QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES													TOTALS		DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES		
STP 2623(1)					STP 2000(24)					GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITY	UNIT	ITEMS		
ROADWAY	TRAINING	BRIDGE NO. 7	FULL C.E. ITEMS	ROADWAY	TRAINING	LANDSCAPING	EROSION CONTROL	FULL C.E. ITEMS												
								1		1		MGAL	DUST CONTROL WITH WATER	609.10	EST.					
								1.25		1.25		TON	DUST AND ICE CONTROL WITH CALCIUM CHLORIDE	609.15	0.13					
																		FOR INDIVIDUAL PROJECT BREAKDOWN SEE SHEETS 18-20 AND 89-90		
										100		CY	STONE FILL, TYPE I	613.10	EST.					
										230	400	LF	VERTICAL GRANITE CURB	616.21	54					
										95	300	LF	PRECAST REINFORCED CONCRETE CURB, TYPE B	616.26	37					
										65	500	LF	REMOVING AND RESETTNG CURB	616.40	30					
										40	650	LF	REMOVAL OF EXISTING CURB	616.41	51					
											70	TON	BITUMINOUS CONCRETE GUTTERS AND TRAFFIC ISLANDS	616.47	9					
										470	1100	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5 INCH	618.10	72.2					
										830	230	SF	DETECTABLE WARNING SURFACE	618.30	17					
										164		EACH	ADJUST ELEVATION OF VALVE BOX	629.20	-					
										4000	625	HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.					
										10975	475	HR	FLAGGERS	630.15	EST.					
										80		HR	FLAGGERS, RAILROAD	630.20	-					
								0.5				LS	FIELD OFFICE, ENGINEERS	631.10	-					
								0.5				LS	TESTING EQUIPMENT, CONCRETE	631.16	-					
								0.5				LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-					
								1950				DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-					
											620	HR	EMPLOYEE TRAINEESHIP	634.10	EST.					
										0.5	0.5	LS	MOBILIZATION/DEMOBILIZATION	635.11	-					
											1	LS	TRAFFIC CONTROL (STP 2000(24))	641.10	-					
											1	LS	TRAFFIC CONTROL (STP 2623(1))	641.10	-					
										0.50	0.50	LS	PUBLIC RELATIONS OFFICER	641.12	-					
										7	6	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-					
										20900		LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402	164					
										39200		LF	DURABLE 4 INCH WHITE LINE, RECESSED POLYUREA	646.406	125					
										19200		LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412	103					
										19400		LF	DURABLE 4 INCH YELLOW LINE, RECESSED POLYUREA	646.416	59					
										350		LF	DURABLE 8 INCH WHITE LINE, THERMOPLASTIC	646.442	7					
										30		LF	DURABLE 8 INCH YELLOW LINE, THERMOPLASTIC	646.452	3					
										900		LF	DURABLE 24 INCH STOP BAR, RECESSED TYPE I TAPE	646.487	-					
										311		EACH	DURABLE LETTER OR SYMBOL, THERMOPLASTIC	646.492	-					
										2525		LF	DURABLE CROSSWALK MARKING, THERMOPLASTIC	646.502	15					
										4		EACH	DURABLE RAILROAD CROSSING SYMBOL, THERMOPLASTIC	646.512	-					
										120900		LF	TEMPORARY 4 INCH WHITE LINE, PAINT	646.602	282					
										78600		LF	TEMPORARY 4 INCH YELLOW LINE, PAINT	646.612	184					
										1000		LF	TEMPORARY 6 INCH WHITE LINE, PAINT	646.622	25					
										700		LF	TEMPORARY 8 INCH WHITE LINE, PAINT	646.642	14					
										60		LF	TEMPORARY 8 INCH YELLOW LINE, PAINT	646.652	6					
										2020		LF	TEMPORARY 24 INCH STOP BAR, PAINT	646.682	6					

PROJECT NAME: BRATTLEBORO  
 PROJECT NUMBER: STP 2623(1) & STP 2000(24)  
 FILE NAME: /pave/06d214/pd214 PLOT DATE: 09-APR-2010  
 PROJECT LEADER: PTS DRAWN BY: WWC  
 DESIGNED BY: NLL CHECKED BY: PTS/NLL  
 IPARM FILE NAME: 06D214\_04 SHEET 4 OF 163